

Proceeding of the D.M.F. review meeting held on 13.04.2017 at 08.30 A.M.  
in Durbar Hall, Collectorate, Keonjhar

---

The D.M.F. review meeting was held under the Chairmanship of Dr. N. Thirumala Naik, I.A.S. Collector-cum-Managing Trustee, D.M.F. Keonjhar. Officers present in the meeting is at

**Annexure-I.**

At the outset, Collector welcomed all the participants to the meeting and requested Shri Nikhil Pawan Kalyan, I.A.S. Project Director, DRDA-cum-Chief Executive, DMF, Keonjhar to proceed the agenda wise discussion of the review meeting on progress of different department.

**DRINKING WATER PROJECTS**

He then requested the Executive Engineer, RWS&S Keonjhar Division to apprise the House on completion of the drinking water projects executed by him out of DMF funds. The Executive Engineer apprised that in the meantime he has sunk 307 solar based tube wells and 84 solar TWs made available to the public for use and 100 tube wells have been ready for use. Another 103 tube wells will be completed within a period of one month. Likewise, in case of installation of tube wells at the school points, 46 TW have been completed so far against the target of 50. He further stated that in case of piped water supply, against the target of 5, 3 PWS (all in Banspal Block area) tender for identification of source was invited and in all these cases work will be completed by mid May, 2017 and in rest two other cases (at Uppar Kadakala and Irida) there is problem for movement of rig to the selected village for want of good road connectivity. The Executive Engineer, RW Division No.II, Keonjhar present in the meeting was asked to visit those areas and do the needful.

Collector, Keonjhar-cum-Managing Trustee stressed on fixation of signboard at all DMF project sites.

Executive Engineer, RWS&S Division, Anandapur spoke that against the target of 84 solar based tube wells, so far he has completed 10 and 28 are in progress. Likewise, in case of installation of TW he mentioned that against the target of 86, 45 have been completed and 25 are to be completed shortly. Regarding piped water supply; he said that he has to undertake one piped water project.

Collector, Keonjhar-cum-Managing Trustee emphasized on taking up of piped water supply scheme and solar based tube wells will be required maintenance after 5 years and further maintenance will be required thereafter by the user agency.

Executive Engineer, PH Division, Keonjhar stated that for augmentation of Joda piped water supply tender process is to be started soon as this project has already been sanctioned.

Collector-cum-Managing Trustee stressed on immediate completion of the 1<sup>st</sup> phase work of Barbil water supply project out of PDS fund and technical sanction for the 2<sup>nd</sup> phase of the work by the competent authority. Executive Engineer, PH Division mentioned that commissioning of the 1<sup>st</sup> phase of Barbil water supply project is to be done within one month. He was asked to expedite immediate completion of the 1<sup>st</sup> phase of the work and pursue for obtaining technical sanction at the earliest after submission of compliance for technical sanction of Barbil water supply project.

(Action: EE, RWS&S, Keonjhar/ Anandapur/PHD Keonjhar/ EE, RWD No.II)

#### MEDICAL COLLEGE & BOUNDARY WALL

Collector-cum-Managing Trustee wanted to know the progress of the boundary wall of Medical College at Kabitra. Executive Engineer, R&B Division, Keonjhar informed that the boundary work of medical college is going to be completed soon.

On Medical College, Executive Engineer Keonjhar R&B Division mentioned that tender process will start only after cabinet's approval.

(Action: EE R & B Keonjhar/ DMF Office)

#### ROAD PROJECTS

Executive Engineer, R&B, Keonjhar stated that the drainage system at Jhumpura Bazar will be started very soon. Collector instructed that all the work of 1st phase may be completed before monsoon. Executive Engineer informed that some projects assigned in 2<sup>nd</sup> phase are not coming under his jurisdiction; same may be intimated to concern Executive Engineers of other divisions and to confirm the same to DMF office after physical verification. EE, R& B, Keonjhar said that the tender process in case of 4 road projects will also be started after clearance of the cabinet.

Further improvement of Palaspanga-Bamebari-Joda road was discussed. It was decided that the road beyond Bamebari upto Joda (13 KM) is to be constructed and it will be 4-lanning. A meeting with the IDCO officials is to be convened after which final decision in this regard is to be taken. The Executive Engineer, Keonjhar R&B Division is to attend the meeting.

In the last review meeting, by-pass for Barbil was discussed and Executive Engineer, Keonjhar R&B Division was asked to study the feasibility. Executive Engineer in this matter opined that by-pass for Barbil town will be suitable if it starts from NH-215 upto Nalda via Thankurani and the length will be 12 KM. Executive Engineer, Keonjhar R&B was asked to make further study and submit P&E within 2 months.

Executive Engineer, Ghatgaon R&B Division present in the meeting stated that the road projects have not yet been started due to delay in tender finalisation. He

further stated that the 6.6 KM Harichandanpur-Daitari road work sanctioned for an amount of Rs.9.00 Crore will start during the next week.

EEs of RWD divisions should take up works and to furnish the present status of the projects sanctioned in their favour.

(Action: EE,R & B Keonjhar/Ghatagoan/ RWD Anandapur/RWD-I/ RWD- II Keonjhar)

#### PROJECTS RELATING TO TOURIST PLACES

Two projects have been sanctioned in favour of PA,ITDA, Keonjhar for execution. It was informed that both the works are in progress. The 1<sup>st</sup> running bills/ vouchers have already been processed for release in favour of PA ITDA Keonjhar. Collector emphasized on early completion of the works.

(Action: PA ITDA, Keonjhar)

#### CONSTRUCTION OF ADDL. CLASSROOMS

DPC, SSA apprised that the floating of tendering process will be completed very soon in 1<sup>st</sup> phase work and will ensure commencement of the works during April 2017. It was decided that feasible additional classrooms of approved projects should be taken up immediately without any further delay by completing tender process. For the balance cases he may submit modified proposals for approval.

Procurement of cots for urban deprived children was discussed and it was decided to procure 50 cots each for Keonjhar and Barbil on EPM rate contract . Provision of funds for the purpose shall be decided by the Collector.

(Action: DPC, SSA, Keonjhar)

#### CONSTRUCTION OF HOSTEL BUILDING UNDER OAV

Plan & Estimates of 2 hostels buildings under Odisha Adarsha Vidyalaya by Executive Engineer Rural Division, Anandapur have not been received so far. Collector instructed, EE for immediate submission of Plan & Estimate and to ensure submission of P/Es to DMF office.

(Action: EE,RWD, Anandapur)

#### WATERSHED PROJECTS

Project Director, Watershed stated that 5 projects are under progress and the 1st running bill also submitted and same has been processed for release. Collector instructed for early completion of the projects before onset of the monsoon.

(Action: PD Watershed)

### MINOR IRRIGATION PROJECTS

Executive Engineer, M.I. Division, Anandapur stated that as per the instructions of the Department he has to take prior permission from the department for execution of the projects. He was advised to do the needful immediately and see that the approved projects should be taken up without any further delay.

Collector expressed his concern for non-submission of P/Es by the Executive Engineer, M.I. Division, Keonjhar. The Executive Engineer was asked to submit the P/Es immediately.

(Action: EE, MI Division Keonjhar/ Anandapur)

### RENOVATION OF WATER BODIES

Executive Officer, Keonjhargarh Municipality stated that plan and estimates for renovation of 9 water bodies have been submitted in DMF office. Same has been processed for early approval and sanction. EO, Municipality Keonjhar instructed to take necessary steps for the tender as soon as possible.

(Action: /EO, Keonjhargarh Municipality)

### CONSTRUCTION OF INDOOR STADIUM AT JODA/BARBIL

Construction of Indoor Stadium at Joda, Barbil and Keonjhar was discussed. It was decided that within 2-3 days Chairman-cum-Managing Director, IDCO is to be moved for sending a consultant for the works.

(Action: DMF Office/ District Sports Officer)

### EXECUTION OF PROJECTS BY B.D.Os

The tendering work of road projects by BDO Jhumpura is under progress. The Block Development Officers of Joda, Jhumpura, Banspal, Hatadihi, Harichandanpur informed that the AWC projects allotted to them have not yet been taken up. They were requested to take up the works by tender process immediately and ensure early starting of the works.

(Action: BDO of Joda, Jhumpura, Banspal, Hatadihi, Harichandanpur)

### LIVELIHOOD RELATED PROJECTS

Under livelihood programme, 7 project proposals amounting to Rs. **894.99083** Lakhs (DMF Contribution) have been received from 5 NGOs ( viz: CINI & Shristi, WOSCA, S.G.

Foundation & PRADAN) for implementation in H.C.Pur, Joda, Banspal & Jhumpura Block. The details are given below

(Rs in Lakh)

Name of the NGO	Name of the project proposal	DMF contribution	NGO/ Beneficiary contribution	Total project cost
CINI	Promoting Lakhpati villages ( 09 Nos in H.Ch.Pur Block)	122.37150	68.67350	191.04500
CINI/ SHRISTI	Promoting Lakhpati villages ( 06 Nos in H.Ch.Pur Block)	113.15700	54.25300	167.41000
SHRISTI	Goatshed livelihood in H.Ch.Pur Block	50.09093	40.48890	90.57983
SHRISTI	Self reliant livelihood School, H.Ch.Pur Block	107.00000	-	107.00000
WOSCA	Promoting 1500 tribal families in Joda & Jhumpura Block through MINI-WADI approach	250.00000	-	250.00000
S.G. FOUNDATION	Strengthening livelihoods of tribal families in Banspal Block ( Talakainsari GP & Suakati GP) through MINI-WADI approach	150.00000	-	150.00000
PRADAN	Goat production cluster for selected villages of Talakainsari, Talachampe, Suakati and Kumundi G.P. under Banspal Block	102.37140	7.20000	109.57140
	<b>TOTAL</b>	<b>894.99083</b>	<b>170.61540</b>	<b>1065.60623</b>

It was decided, the project proposals submitted by the NGOs shall be placed for approval after due scrutiny.

(Action: DMF Office, PD, DRDA, Keonjhar)

#### UPLOADING OF DATA

Collector emphasized on timely uploading of data by the executing agencies in DMF portal. It was decided that all the executing agencies will send their DEO to NIC with relevant information for data updating every month and ensure uploading of their data in the DMF website.

ADM, Keonjhar was also requested to remind the Tahasildars (except Keonjhar Sadar/ Hatadihi/ Anandpur/ Harichandanpur) for submission of information in the prescribed format as asked on Minor Minerals for uploading in the DMF website.

All Executing Agencies were instructed to supply geo-tagging photographs along with the display of Sign Board at the sites and submit Monthly progress report each month to DMF office for updation and uploading of the same in web-portal.

(Action: ADM, Keonjhar/ All Executing Agencies/ All Tahasildars (except Keonjhar Sadar/ H.C.Pur/ Hatadihi/ Anandpur)

#### EXECUTION OF PROJECTS IN 2<sup>ND</sup> PHASE OF 2016-17

Executive Engineer RWSS, Keonjhar has submitted 164 projects of E.C. of Rs.3825.16 lakhs out of 174 approved projects & PA ITDA has submitted P & E for the project "Const. of multi-purpose hall at EMRS, Ranki at a cost of Rs.60.00 Lakhs in 2<sup>nd</sup> phase. Collector instructed to respective executing agencies to submit report on feasibility of the projects and submission of plan and estimates to the DMF office immediately of 2<sup>nd</sup> phase for early approval & implementation the projects. It was also discussed that if any project is not coming under their jurisdiction, same may be intimated to DMF office with suggestions for actual implementing agency for follow up action.

(Action: Executing Agencies/ DMF Office)

Regarding approval of 270 AWC & 30 Bal wadi Model AWCs in Blocks & Municipality of mining / non-mining affected areas of the district, the final list shall be prepared for approval and sanction for implementation. DWSO, Keonjhar shall co-ordinate with DMF office/ PD,DRDA for preparation & finalization of the same for the approval of Collector.

The list of AWCs / Bala model AWCs received from Govt for implementation under DMF was also discussed which will be placed for approval of Trust Board in its next meeting.

**(Action : DMF Office/ PD,DRDA/ DSWO)**

#### AUDITING OF DMF ACCOUNTS AND PREPARATION OF ANNUAL REPORT FOR 2015-16

Collector stressed on immediate completion of auditing of DMF accounts and preparation of Annual Report for the year 2015-16. PD,DRDA, Keonjhar informed that some financial figures has mismatched in collection. Representative of DDM Joda is instructed for reconciliation of the same within 2 to 3 days for immediate preparation of the Audit Report.

(Action: DDM Joda/ DMF Office)

**GENERAL:-**

1. All executing agencies should submit the latest geo-tagging photograph (hard & soft copy) of ongoing/completed projects by reflecting the sign board of the project-site in each month for showing the progress of work.
2. MPRs should be submitted in the prescribed format in each month for updating the web-portal.
3. Photocopies of Bills & vouchers should be submitted for release of funds along with the project-wise statements.
4. UC should be submitted immediately for the released amount with project-wise information.
5. Data base should be maintained separately at the Executing Agency's level.

The meeting ended with vote of thanks to the Chair.


  
**Collector-Cum- Chairperson & Managing Trustee,  
District Mineral Foundation, Keonjhar.**

**DISTRICT MINERAL FOUNDATION, KEONJHAR**

Memo No. 158/DMF

















Dated, 21.04.17

Copy forwarded to all the participants/ concerned Executing Agencies for information and necessary action.

  
Project Director, DRDA-cum-  
Chief Executive, DMF, Keonjhar

## ATTENDANCE

SUBJECT- REVIEW MEETING OF DMF, VENUE- MINI CONFERENCE HALL, COLLECTORATE, KEONJHAR  
ON DATE: 13.04.2017

Sl. No.	Name	Designation	Mobile No.	Signature
01	Dr. N. Thirumala Naik, I.A.S.,	Collector, Keonjhar		 13/04/17
02	Nikhil Pawan Kalyan, I.A.S.	PD DRDA, Keonjhar		 13/4/17
03	Sangram Keshori Swain OAS (SAG)	ADM, Keonjhar	9437144499	 13.4.
04	Dayanidhi Sahoo	EE RWSS Keonjhar	9438419916	 13/4/17
05	Balanam Mishra	EE RWSS Anandapur	9437429613	 13/4
06	Sudhakar Behara	EE MI Keonjhar	9438835106	 13/4
07	Ashitbaran Chaurabarty.	EE MI Anandapur	9437347570	 13/04/2017
08	Jamesh ch. Mishra	EE R&B Keonjhar		 13/4
09	Pradeep Kumar Rath	EE R&B Ghatagoan	9438466503	 13.4.2017
10	Ashok K. Ghera	EE RWD-I Keonjhar	9437255361	 13/4/17
11	Ananta Gopal Satapathy	EE RWD-II Keonjhar	9437255362	 13/4/17
12	Sankin ch. Mishra	EE RWD Anandapur A&B Anandpur	9438289849	 13.4.17
13	Dilip Kumar Das	EE OLIC Keonjhar	9951181745	 13.4.17
14		CDMO Keonjhar		
15	Arun Kumar Das	PD Watershed, Kjr	9437183424	 13/4/17
16	Aruna K. Satapathy	PA ITDA Keonjhar	9439900800	 13/4/17
17	Parana Chandra Beshi	DPC SSA, Keonjhar	9437193982	 13/4/17
18		BDO Jhumpura		



19	Bijay Lakshmi Raiguru	DSWO, Keonjhar	9437710881	12/4/17
20	Prasanth Ku Panda	D.D.M., Joda / Mining Officer		13.4.17
21	Ajaya Kumar Mohapatra	DIO NIC, Keonjhar		13.4.17
22	Suanta Ku Peru	D.D. (P&S) 1/2	—	13.4.17
23				
24	Bhubaneswar Nayak	S.D.O. (P&S) Joda	9437294535	13.4.17
25	Ananti Ch. Nayak	EE, PADM 4/2	9437182470	13.4.17
26	Madan Mohan Majhi	ADDL PDS / DRDA (K)	9438726777	13/4/17
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				