

Proceeding of the D.M.F. review meeting held on 3.6.2017 at 8.30 AM in
the Durbar Hall of Collectorate, Keonjhar

The review meeting of D.M.F., Keonjhar was held on 3.6.2017 under the chairmanship of Dr. N. Thirumala Naik, I.A.S. Collector-cum-Managing Trustee, DMF, Keonjhar. The list of officers attended the meeting is at Annexure-"A"

At the outset, Collector informed that the personnel of the Planning & Monitoring Unit (PMU) set up for DMF have joined in the DMF Office recently. He instructed Mr. D. Anil Kumar, Team Leader of PMU to have self introduction of his team professionals/personnel among the officers present in the meeting. Collector further requested the officers present in the meeting to extend necessary cooperation as and when required for smooth implementation of DMF Scheme.

Collector also instructed all line department officers to go through the Guidelines as well as Rules of District Mineral Foundation (DMF) and avoid submission of inadmissible proposals. The project proposals should be submitted on High Priority & Other Priority Sectors as detailed in the DMF Rules / Pradhan Mantri Khanija Khetra Kalyan Yojana (PMKHKY).

Collector also instructed all Executing Agencies to report not-feasible project proposals prior to execution immediately to DMF office for cancellation.

DRINKING WATER SUPPLY:

Executive Engineer, RWS&S Division, Keonjhar

In course of discussion, Collector asked Executive Engineer, Keonjhar RWS&S Division to appraise the progress of different works made so far under drinking water projects. Executive Engineer apprised that against the target of 830 solar PWS projects, he has so far completed 416 projects. Similarly, under tube wells programme, against the target of 416, 176 tube wells have been completed out of which 150 TWs are now in operation. Under PWS projects, against the target of 5, 3 projects are to be ready for use soon after power supply is given. SE, NESCO, Keonjhar assured to provide power supply to above projects immediately.

Executive Engineer, RWS&S Division, Anandapur

Executive Engineer, RWS&S Division, Anandapur apprised that he has completed 30 solar PWS projects against the target of 84 and he assured to complete more 15 Tube Wells by end of June, 2017. He stated that he has completed 45 projects against the target of 84 and committed that 20 more projects shall be completed by end of June, 2017

Intervening in the discussion, Collector opined that since the entire line department officers are making field visit to different places of their jurisdiction they must have better knowledge/information on potential projects which are of public importance and not covered by their departmental funds; they may submit plan and estimates for those works for consideration under DMF. Collector also emphasized on taking up of pipe water supply projects or solar water supply projects instead of tube wells in view of durable assets for drinking water.

Urban Water Supply:

Physical & Financial progress relating to urban water supply projects could not reviewed due to absence of the EE, PHD, Keonjhar. Collector contacted him over cell phone and expressed his displeasure as he was found absence in the meeting. He said that as long as this Executive Engineer is in the district, execution of any developmental works relating to that Department under DMF will not be possible. Collector further said that the matter is to be reported to Government either for taking disciplinary action against him or for his transfer from the district.

INFRASTRUCTURE:

Executive Engineer, Keonjhar R&B Division

Executive Engineer, R&B Division, Keonjhar stated that the boundary wall work of Medical College is going on and it is to be completed shortly. Collector instructed that the existing electrical structure should be shifted before completion of the boundary wall work. Executive Engineer stated that estimate for shifting of the electrical structure is awaited from NESCO, Keonjhar. In course of review on progress of different road projects he said that work order in respect of Barbil-Nalda road worth Rs.23.00 Crore has been awarded. Tender process has already been started for Jagadala-Ranidihi road and in case of Bileipada-Murga-Mahadev road the matter is pending with Hon'ble High Court of Odisha. He further stated that Barbil by-pass road is coming within the leasehold area of M/s JSPL and M/s OMDC Ltd, Thakurani. Hence necessary clearance is required for construction of the road for passing through the mining leasehold areas. Collector instructed Executive Engineer to complete the R.C.C. drain work at Jhumpura as soon as possible.

Executive Engineer, Ghatgaon R&B Division

Executive Engineer, Ghatgaon R&B Division said that road works of 3 projects namely (1) Dhenkikote-Barhatipura-Gopinathpur (2) Harichandanpur-Daitari (3) Sailong-Deogaon and Deogaon-Narangpur-Barigaon are going on. Shifting of utilities in respect of Sailong-Deogaon

is in progress and thereafter road work will be started. Intervening during discussion, Collector emphasized on fixing of signboard at each DMF worksite before starting of project.

Executive Engineer, RW Division No.I,Keonjhar

Collector requested Executive Engineer, RW Division No.I, Keonjhar to submit R/A Bill of 2 projects for release of funds immediately as well take initiation for early completion of the projects .

Executive Engineer, RW Division, No.II,Keonjhar

Executive Engineer, R.W. Division No.II, Keonjhar apprised that works in respect of the following road projects are under progress:

1. Bileipada-Kuldum road & 2. Jamudalak-Kankadapat road

He said that work in respect of Rugudi-Katesahi has not been started as the same has been developed by M/s KJS Ahluwalia Group of Companies and the work may be dropped from DMF. Collector advised him to report the matter in writing to DMF so that further action will be taken. He further mentioned that out of 19 Addl. Classroom/ Library/ Science Lab etc projects, works in respect of 17 cases are at different stages of execution, in one case tender process is on and **in another case it has not yet taken up due to non-availability of non objectionable Govt land**. As regards sanction of road projects in Phase-II, P&E in all the 11 cases are under preparation and are to be submitted soon.

Executive Engineer, M.I. Division, Keonjhar

Executive Engineer stated that plan and estimates of all the projects have been submitted to the Superintending Engineer for accordance of technical sanction. Collector advised him to be in touch with his EIC for early sanction of the projects.

Project Director, Watershed, Keonjhar

P.D. Watershed said that works in respect of all the 5 projects are continuing. In one case i.e. Panganala under Baliparbat of Harichandanpur Block , there was a problem of forest clearance. This has been taken up with the D.F.O.(WL), Anandapur and it was decided that a letter is to be addressed in this regard for according early clearance.

Lift Irrigation

Executive Engineer, OILC mentioned that he has completed 19 LIPs out of 29 and the completed projects are to be provided with power supply by NESCO for operationalization at the earliest.

Superintending Engineer, NESCO assured to provide power supply to all the completed pipe water supply projects and the Lift Points pending installation of metre for the greater interest of the beneficiaries.

Availability of Super Specialist Services at DHH

C.D.M.O., Keonjhar stated that the advertisement has been published seeking willingness from the Super Specialist doctors to work at District Headquarters Hospital in Keonjhar district once in a week basis. But the response so far is not adequate. Collector requested the officers present in the meeting to relay the information to their treating doctors, if any available, so that they can spare few hours on weekly basis for the patients of the district who are unable to get such services. DMF will consider remuneration for their services on negotiation basis.

Release of Funds pending at DMF Office:

It was discussed that an amount of Rs 3,07,80,559.00 was pending due to non-submission of photographs and project-wise information. It is decided that this amount shall be released soon and the E/As shall comply the wanting information & photographs immediately. No further funds shall be released to them unless submission required information along with the latest photographs of the projects are submitted. Collector also instructed for supply the legible geo-tagging- photographs of Sign Board at the project site.

Target & Time line for the executing Agency

Name of the Executing Agency	No. of project sanctioned	No. of completed project	Target for the next month
EE RWS&S Keonjhar	96 (T/W-416, Solar T/W-830, PWS-5)	T/W-176, Solar T/W-416, PWS-3	T/W-100, Solar T/W-150, PWS-2
EE RWS&S Anandapur	29 (T/W-84, Solar T/W-84)	T/W-45, Solar T/W-30	T/W-20, Solar T/W-15
EE RWD-I Keonjhar	2	0	Submit the R/A Bill & initiation for early completion of the projects
EE RWD-II Keonjhar	28	0	5
EE RWD Anandapur	39	0	12
EE OLIC, Keonjhar	29	19	10
EE R& B Keonjhar	9	0	Complete the Boundary Wall of Medical College & drainage work of Jhumpura
EE R& B Ghatagoan	4	0	To start all the projects

Name of the Executing Agency	No. of project sanctioned	No. of completed project	Target for the next month
PA ITDA Keonjhar	2	0	2
DPC, SSA, Keonjhar	140	0	To start all the projects
PD, Watershed, Keonjhar	5	0	4
EE MI Anandapur	5	0	To start all the projects
EO Keonjhargarh Municipality	9	0	3
CDMO Keonjhar	3	0	3
BDO Jhumpura	8	0	To start all the projects
BDO Banspal	5	0	To start all the projects
BDO H.C.Pur	1	0	To start all the projects
BDO Joda	7	0	To start all the projects
BDO Hatadihi	9	0	To start all the projects
EE PHD Keonjhar	1	0	To start the project

The meeting ended with vote of thanks to the Chair.


 Collector -cum- Managing Trustee,
 District Mineral Foundation, Keonjhar

DISTRICT MINERAL FOUNDATION: KEONJHAR
 {DISTRICT PLANNING & MONITORING UNIT (PLANNING WING), KEONJHAR}
 e-mail: dpokeonjhar@gmail.com / dmfkeonjhar.od@gov.in

Memo.No. **210** /DMF Dated. **24.06.2017**















Copy forwarded to all concerned for information and necessary action.







 PD, DRDA-Cum- Chief Executive,
 District Mineral Foundation, Keonjhar

ATTENDANCE

DURBAR
MINI CONFERENCE

SUBJECT- REVIEW MEETING OF DMF, VENUE- MINI CONFERENCE HALL, COLLECTORATE, KEONJHAR
ON DATE: 03.06.2017

Sl. No.	Name	Designation	Mobile No.	Signature
01	Dr. N. Thirumala Naik, I.A.S.,	Collector, Keonjhar		 03/06/17
02	Paresh Chandra Marandi, OAS(SB).	I/C PD DRDA, Keonjhar		 3/6/2017
03	Santosh Kumar Nayak, OAS (SB)	I/C ADM, Keonjhar		X
04	Dayanidhi Sahoo	EE RWSS Keonjhar	9438419916	 31/6/17
05	Balanam Mishra	EE RWSS Anandapur	9437429613	 31/6/17
06	Sudhakar Behara	EE MI Keonjhar	9438835106	 03/06/17
07		EE MI Anandapur		X
08	Umesh ch. Mishra	EE R&B Keonjhar	94372-296 "	 3/6/17
09	Pradeep Kumar Ratha	EE R&B Ghatagoan	9438466503	 3.6.2017
10	Ashok Ku. Giria	EE RWD-I Keonjhar	9437255361	 3/6/17
11	Ananta Gopal Satapathy	EE RWD-II Keonjhar	9437255362	 3/6/17
12	Balaram Ch. Mishra	EE RWD Anandapur	9438289849	 3-6-17
13	Dilip Ku. Dash	EE OLIC Keonjhar	9937181995	 3/6/17
14		EE PHD Keonjhar		X
15		CDMO Keonjhar	9439987004	 3/6/17
16	Arun Kumar Das	PD Watershed, Kjr	9437183424	 3/6/17
17		PA ITDA Keonjhar		
18	Balaram Ch. Mishra	DPC SSA, Keonjhar	9439482377	 03/06/17

Sr. no.	Name	Designation	Mobile no	Signature
19	Lakshyabati Bdo	DSWO, Keonjhar	9437367001	
20	Debandra kumar Malik	DIO NIC, Keonjhar	0	X
21	Debandra Kumar Malik	D.D. (P&S)	9439056202	Jhu 3.6.17
22		BDO H.C Pur		X
23	Ananda Chandro Sethi	BDO Hatadehi	9692806768	
24	Arjun Kumar	BDO Joda		
25		BDO Banspal		X
26		BDO Jhumpura		X
27		EO, Municipality Keonjhar.		X
28	Shyam Sundar Nayak	SE NESCO	9438906094	 3/6/17
29	Santosh Kumar Mahapatra OFS	Addl. PSD (Fin)	9437367566	 03/06/17
30				
31				
32				
33				
34				
35				
36				
37				
38				