

PROCEEDING OF THE D.M.F. REVIEW MEETING HELD ON 10.10.2017 AT DRDA
CONFERENCE HALL, KEONJHAR

The review meeting of D.M.F. Keonjhar was held on 10.10.2017 at 4 PM in the DRDA conference hall under the chairmanship of Dr. N. Thirumala Naik, I.A.S. Collector-cum-Managing Trustee, DMF, Keonjhar. The list of officers attended the meeting is enclosed.

At the outset Shri N.C. Swain, OAS(S), Project Director DRDA, Keonjhar-cum-Chief Executive, DMF welcomed all the participants to the meeting. He then requested the Executive Engineer, RWS&S Division, Keonjhar to indicate the progress of different drinking water supply projects.

The Executive Engineer, RWS&S, Keonjhar apprised that under solar water supply project so far 474 projects have been completed against the target of 830. He indicated that order for 300 solar units has been placed with OREDA, and number of completed projects will go up after installation of solar panel. Under PWS, so far 3 projects have been completed and the work of Kasia and Hatidari under Jhumpura block is under progress and will be completed soon. Likewise, under tube well programme, sinking of tube wells have been completed against the target of 416. Installation of balance tube wells will commence soon. Piped water supply work with overhead tank at Remuli and Bodapalasa was discussed and the Executive Engineer, RWSS was requested to take up the work immediately. The Executive Engineer said that the work Chimila has already covered under 14 SFC MEGHA project, and therefore this work should be cancelled.

(Action: EE, RWS&S, Keonjhar/ DMF)

Progress of works done by the Executive Engineer, RWS&S Division, Anandapur could not be reviewed due to his absence in the meeting. Collector

expressed his displeasure over the matter and said that all the executing agencies must make time to attend the DMF review meetings.

(Action: EE, RWS&S, Anandapur/ All Executing Agencies)

The Executive Engineer, RW Division was found absent. Shri Mishra, AE who attended the meeting on his behalf could not explain the progress of different works properly. From the project list it is known that a good number of projects are not yet put to tender. Collector instructed him to complete the tender process of projects without any further delay. The AE said that bills for an amount of Rs.50.00 lakh is to be submitted for release of funds.

(Action: EE, RWD, Anandapur/DMF)

The Executive Engineer, RW Division No.II, Keonjhar informed that out of 19 works 5 additional classroom projects will be completed soon. He was requested to submit feasibility report of Dubuna-Pidhapokhari road. Progress of construction of library building of different schools was discussed. It was decided that a committee is to be constituted comprising PD DRDA and DEO etc. for one time procurement of library books.

(Action: EE, RWD No.II, Keonjhar/ PD, DRDA)

Collector instructed the PMU members to make field visit. They should visit different road projects before sanction and execution to substantiate the suitability and necessity for execution of any road project. Collector also clarified that road work can be taken to fill up the critical gap and not as a substitute to PMGSY roads.

Action: (EE, RWDs/Members of PMU-DMF)

Executive Engineer, OLIC, Keonjhar stated that all the 28 projects have been completed. He will submit bills for an amount of Rs.30.00 lakh for payments. Collector emphasized on full utilization of the assets. Executive Engineer apprised that during the coming Rabi season the LIPs are to be put to

Construction of classroom for Champua Women's College was discussed. It was decided that land particular/ ROR etc are to be asked for from the College authority to determine suitability of construction of classrooms.

Executive Engineer R&B, Keonjhar apprised that construction of a metal road within the medical campus area is necessary for movement of material carrying trucks and movement of heavy earth mover etc. The road will be subsequently used as campus road after its further improvement. It was decided that the Executive Engineer would prepare and submit an estimate within an amount of Rs.15.00 lakh for the purpose.

(Action: EE, Keonjhar R&B Division/ PD, DRDA/DMF)

Executive Engineer, Ghatgaon R&B Division said that work of all the 4 road projects are continuing and he will submit further bills for release of funds.

(Action: Executive Engineer, Ghatgaon R&B Division)

During discussion it is revealed that DPC, SSA has not submitted bills for payment although he had earlier committed to submit bills. DPC, SSA will do the needful immediately.

(Action: DPC, SSA)

Executive Engineer, M.I. Division, Keonjhar present in the meeting said that tender process for the works has began.

(Action: EE, M.I. Division, Keonjhar)

Project Administrator, ITDA, Keonjhar was asked to finalize the plan and design of dining-cum-library hall of different schools in mining affected area immediately and submit the same for necessary approval. He was also asked to submit specific estimate as per requirement for repair/ renovation of PHS.

Action: PA, ITDA, Keonjhar)

use. Collector also stressed on assessment of water tax by the Tahasildar concerned. The Executive Engineer should make necessary arrangements in consultation with the DDH and DDA for raising crops in the ayacut areas and to submit success stories in this regard.

(Action: EE, OLIC, Keonjhar)

The Executive Engineer, Keonjhar R&B Division informed that drainage work at Jhumpura market area is nearing completion. He also spoke that the road work of Rangadiha-Jagadala has started. He also further informed that he is facing difficulties in execution of Bamebari-Koida road as the OMC authorities at Guruda are not allowing material carrying trucks to move through OMC gate put up by OMC. Collector clarified that the problem will be sorted out soon. Collector then wanted to know about the status of boundary wall around Keonjhar Medical College. Executive Engineer apprised that the work is almost complete and few people who are unauthorizedly encroached a portion of the land are creating obstruction. He however said that the boundary wall work will be completed soon. Execution of the Bridge on Arsala-Chauthia road was discussed and it was decided to accord administrative approval. It was also decided to accord administrative approval for construction of additional classrooms of Chandrasekhar College, Champua at a cost of Rs.56.00 lakh. As regards execution of Working Women's Hostel at Keonjhar, Executive Engineer indicated that suitable Government land is not available. It was decided that PD, DRDA will convene a meeting where local Tahasildar, Sub-Collector and others to identify suitable Government land for the purpose.

Execution of High Level Bridge over River Sona was discussed and the Executive Engineer, Keonjhar R&B Division was requested to submit DPR for the work.

Functioning and payment of bills of digital dispensary at Guali and Kalimati was discussed. C.D.M.O. was requested to submit the file for taking further action in the matter.


(Action: C.D.M.O. Keonjhar)

B.D.O. Jhumpura requested for release of funds for the works taken up by the Block.

ACF, Keonjhar present in the meeting to submit bills for payment with regard to plantation programme. He was also requested to submit the details on Eco-Tourism centre at Anjar.

(Action: D.F.O.(T), Keonjhar)

Lastly, the meeting was ended with vote of thanks to the chair.



Collector-cum-Managing Trustee,
D.M.F., Keonjhar.

DISTRICT MINERAL FOUNDATION, KEONJHAR

Memo No. 547/DMF

Dated, 28.11.18

Copy forwarded to the all concerned for information and necessary action.


Project Director, DRDA, Keonjhar
-cum-Chief Executive, D.M.F., Keonjhar.