

Proceeding of the D.M.F. review meeting held on 21.11.2017 at DRDA Conference Hall, Keonjhar

The DMF review meeting was held under the chairmanship of Dr. N. Thirumala Naik, I.A.S. Collector-cum-Managing Trustee, DMF, Keonjhar. Members present in the meeting is annexed.

At the outset Shri Nrusshingha Charan Swain, OAS(S), Project Director, DRDA, Keonjhar-cum-Chief Executive, DMF, Keonjhar welcomed the members to the meeting.

Initiating discussion, Collector-cum-Managing Trustee expressed his concern over the slow pace of expenditure. He also stressed the need on preparation of annual requirements by the department concerned for piped water supply to all the mining affected villages as well as households, construction of school buildings where there is no school building, supply of water and electricity to the medical institutions like DHH, CHCs, PHCs, Sub-Centres and construction of Anganwadi Centres for approval in the 6th Trust Board Meeting. The agency wise progress of DMF projects was reviewed in the meeting as indicated below:

Executive Engineer, Keonjhar RWS&S Division

The Executive Engineer, Keonjhar RWS&S Division was requested to appraise committee of the progress so far made by him under drinking water supply. He informed that out of the 830 solar based tube wells sanctioned, sinking of 496 tube wells has been completed and in 254 cases solar panel have been fitted. Order has been placed with OREDA for supply and installation of 300 panels which is awaited.

He also informed that so far 210 tube well have been completed against the sanction of 416.

Intervening discussion, Collector wanted to know the justifications for installation of 8 solar based tube wells in village Nayagarh. Executive Engineer mentioned that though there are drinking water sources in the village Tube wells get dried up or there is inadequate discharge of water during peak summer due to deprecation of water level and therefore further installation of solar based tube wells have been taken up to ensure availability of water even during summer.

Executive Engineer also mentioned that there are villages having scattered habitations where there is no drinking water facility in view of less population. It was decided that all such habitations to be covered by tube well. Executive Engineer suggested that solar based 20000 ltr capacity overhead tank should be provided to the hostels to ensure sufficient water throughout the year.

He further stated that PWS work at Singpur, Jambhirpasi and Kusakala have not been started due to want of road for movement of rig. He stated that PWS of Sankarpur has been completed and is ready for inauguration. PWS in 2 cases are to be finalized on identification of source and tender for the works to be finalized. In case of Chimila PWS this may be dropped as this is to be covered under the Mirigisingha Mega project. He further apprised that water supply projects of Suakati, Dubuna, Balita, Bhuyan Roida and Jajang require renovation.

Collector reiterated on fixing of signboard at each DMF project site by all the Executing Agencies and there must not be any deviation in this regard.

Executive Engineer, RWS&S, Anandapur

The Executive Engineer informed that he has completed 64 solar based tube well against the target of 86. Under PWS, all the 3 projects are continuing. He further stated that he has submitted the list of 23 PWS for sanction.

Divisional Forest Officer (T), Keonjhar

The D.F.O.(T), Keonjhar informed that out of the Rs.71 lakh allotted he has spent Rs.37 lakh and the balance fund is to be spent within 10/15 days and he will submitted UC thereafter.

Collector clarified that advances given should not be treated as expenditure. He further stated that there is need for improvement of roads belonging to Forest Department for the benefit of the local people. Roads under "Upanta" and the forest roads are to be improved so that ambulance can reach the village.

DPC, SSA, Keonjhar

DPC informed that against the sanctioned project of 148, tender in 120 cases have been made. Work order in case of 114 has been given. So far 3 school buildings have been completed, 22 are at roof level, 2 are at lintel level and in 28 cases layout has been given. He would shortly seek fund of Rs.50 lakh for payment of bills.

Intervening discussion, Collector said that in some schools CRCC concerned have occupied room to hold their office. They should vacate the occupied room immediately for holding classes.

Executive Engineer, RW No.II, Keonjhar

Executive Engineer informed that out of the 19 additional classroom sanctioned works 3 are complete, 7 are at roof level, roof casted is 5, and one at lintel level and road work of both the roads will be completed by end of December.

B.D.O. Joda

B.D.O. Joda informed that work order in respect of 3 AWC buildings has been issued and work order in respect of the balance 4 AWC buildings will be issued after finalization of tender process.

B.D.O. Hatadihi

B.D.O. Hatadihi informed that work order in respect of all the 9 AWC buildings has been issued and works are in progress.

B.D.O. Jhumpura

B.D.O. Jhumpura informed that out of 4 AWC building 2 are at roof level and one at lintel level. Road works are also continuing. She requested for release of funds for payment of bills for which she has requisitioned funds.

B.D.O. Harichandanpur

He stated that construction of one AWC building given to him work is under progress.

Executive Engineer, R.W. Division, Anandapur

The Executive Engineer informed that out of 29 additional classroom works, 14 are continuing out of which 4 are in completion stage. Under road projects, 11 are in different stage of execution out of the sanctioned number of 12. Tender for the balance one work has been floated.

Project Director, Watershed

Collector asked PD, Watershed to identify watershed projects in the mining affected areas of Joda-Barbil.

Executive Engineer, PH Division

Asst. Executive Engineer present in the meeting stated that out of 11 sanctioned projects work order in respect of 7 projects have been issued, in 2 cases tender process is to be finalized shortly, in respect of augmentation of Joda water supply is continuing and project relating to Barbil water supply is in tender process at the level of Chief Engineer.

While reviewing the progress of Barbil water supply project, Asst. Executive Engineer stated that though administrative approval and technical sanction has been done for Rs.1786.27 lakh for the project the same is pending for finalization of GST. Collector-cum-Managing Trustee expressed the project was approved during February, 2016 by DMF Trust Board and the work is yet to start although administrative approval has been communicated during June 2017. It was decided that Commissioner-cum-Secretary to Government, H & UD Department as well as the Development Commissioner, Odisha will be moved for immediate clearance of the project.

Executive Engineer, Keonjhar R&B Division

Collector requested the Executive Engineer to complete the required survey work of Barbil ring road project. He also opined that in the mining affected areas construction of CC road is the better option. It was decided to review the balance works of the division shortly in a separate meeting.

The meeting was ended with vote of thanks to the chair.



Collector-cum-Managing Trustee,
D.M.F. Keonjhar.

Memo No. 689 /DMF

Dated, 30/11/2017













Copy of the proceeding forwarded to all the Executing Agencies for information and necessary follow up action.



Project Director, DRDA, Keonjhar-cum-
Chief Executive, DMF, Keonjhar.

ATTENDANCE

SUBJECT- REVIEW MEETING OF DMF, VENUE- DRDA Conference Hall, KEONJHAR
ON DATE: 21.11.2017

Sl. No.	Name	Designation	Mobile No.	Signature
01	Dr. N. Thirumala Naik, I.A.S.,	Collector, Keonjhar		
02	Nrushingha Ch. Swain, OAS(S)	PD DRDA, Keonjhar		
03	Dr. Bhakta Charan Pradhan, OAS(S)	ADM, Keonjhar		
04	Santosh Joshi IFS	DFO(T) Keonjhar	94370-55315	
05	Santosh Kumar Mohapatra.	Addl. P.D. (Finance)	9437367561	
06	Dr. K. P. Sahu	CDMO Keonjhar	9437987004	
07	Dayanidhar Sahoo	EE RWSS Keonjhar	9438419916	
08		EE RWSS Anandapur		
09	Sudhakar Behera.	EE MI Keonjhar	9438835106	
10		EE MI Anandapur		
11	A.K. Gera	EE R&B Keonjhar	9437136611	
12	P. R. Rath	EE R&B Ghatagoan	9438466503	
13	Bimal Kumar Tinea-	EE RWD-I Keonjhar		
14	Ananta Gopal Satapathy	EE RWD-II Keonjhar	9437255362	
15	ALOK Mohanty	EE RWD Anandapur	9437255360	
16		EE OLIC Keonjhar	9437181995	
17		EE PHD Keonjhar		
18		D.E.O., Keonjhar		

19	Anon Kumar Das	PD Watershed, Kjr	9437183424	ACM
20		PA ITDA Keonjhar		
21		PA ITDA Champua		
22	Parnachandrika Saha	DPC SSA, Keonjhar	9437193982	[Signature]
23	Satendra Kumar Routray	GM OMFED, Kjr.	9437084028	[Signature] 21.11.17
24		IDCO, Bhubaneswar		
25	Susanta Kumar Pati	BDO H.C Pur	8980405307	[Signature]
26	Ananda Chandras Saha	BDO Hatadihi	969280 6768	[Signature]
27	Anon Kumar Saha	BDO Joda	8280405210	[Signature]
28		BDO Banspal		
29	Mamalarani Khatk	BDO Jhumpura	8280093277	[Signature] 21.11.17
30	Ms Sonali Prasadasheni	DPM NHM, Kjr.	9439990211	[Signature] 21/11/17
31		E.O. Keonjhar Municipality		
32		BDO Keonjhar Sadar	943585866	[Signature] 21.11.17
33	Sarat Ch. Panik	ABDO, Champua	9937889735	[Signature]
34	Santosh K. Saha	Asst Engineer H.C.Pur B.L.	7991048304	[Signature] 21.11.17
35	Pradip Kumar Mohanty	J.E. Jhumpura Block	9437408713	[Signature] 21/11/17
36	Kushal Chandra	ABDO, Patna	9938891869	[Signature]
37	Abhishek Kumar Saha	ABDO, Seberua	9439392946	[Signature]
38	Bhayanant Soren	ABDO Ghatapara	9438271797	[Signature]
	Debaraj Saha	B. PO Telko	8895476281	[Signature] 21/11/17