

**PROCEEDING OF EXECUTIVE COMMITTEE MEETING HELD ON 08.11.2023
AT 11:00 AM IN CONFERENCE HALL OF ZILLA PARISHAD, KEONJHAR**

A review meeting on Mega Piped Water Supply Scheme was held on 8th Nov'2023 at 11:00 AM at Conference Hall, of Zilla Parishad, Keonjhar under the Chairmanship of Collector cum District Magistrate, Keonjhar to discuss the status of Mega PWS, GP level libraries and Community centres, and major infrastructure projects coming under RWSS/RWD/ R&B division. The meeting was attended by the following members:

1. CDO cum EO, Zilla Parishad cum CEO, DMF
2. Superintending Engineer RWSS, (Keonjhar and Anandpur)
3. Superintending Engineer R&B, (Keonjhar and Ghatgaon)
4. Superintending Engineer (S.E), RWD (I, II and Anandpur)
5. LAO, Keonjhar
6. Tehsildar, Jhumpura
7. Representatives from NCC, BRPL, MEIL & L&T
8. Manager (Technical), NHAI
9. Members of PMU DMF & OMBADC

On the outset, CDO cum EO, Zilla Parishad has welcomed to all the participants (list annexed) and discussed on the interdepartmental issues on the 9 ongoing Mega PWS of the district funded under DMF & OMBADC. Further, a detailed discussion was held on the progress of all the Mega PWS followed by the presentation made by SE, RWSS.

1. Mega PWS to 91 villages, Joda, Champua, Jhumpura, Patna & Keonjhar

Deliberations:

- The S.E, RWSS, Keonjhar delivered a presentation on the above package of drinking water supply elaborating the physical and financial status of the project. He addressed the Chair the pipeline damaged due to widening of R&B road (Baunsuli-Sardapur) and blockage of pipeline in NH crossing.
- SE, RWSS, Keonjhar elaborated that repair work near Baunsuli has been delayed due to procurement of materials at sites.

Directions from the Chair:

- The Chair instructed SE, RWSS to coordinate with the agency for repair of the damaged pipeline immediately and instructed to resume the water supply to all households by 15th November 2023.

- The Chair further instructed to initiate the works at Godipokhari village at the earliest and complete by 30th November 2023.

2. Mega PWS to 589 villages, Champua, Jhumpura, Sadar & Banspal Block

Deliberations:

- SE, RWSS briefed that the testing for water supply for 28 villages completed as on date 08.11.2023
- SE, RWSS elaborated that further evicition is required for laying of 700 mm Dia DI pipeline along the service road of NH 215 at Arsala-1000mtr and Palaspanga - 800mtr.
- Tehsildar intimated that a representative from special LAO team, RWSS team and NH office had visited the site for demarcation, but due to local people hinderance and insufficient information on chainage of the road demarcation was incomplete.

Directions from the Chair:

- The Chair instructed to LAO to conduct a joint visit with representative from NHAI, LAO, RWSS for demarcating the land at Arsala on 13th November 2023.
- The Chair directed SE, RWSS to complete the testing for 65 villages by 30th November 2023 and the remaining 138 villages by 31st December 2023
- The Chair further instructed to SE, RWSS to conduct a detailed survey of site to resolve the issue of demarcation after carrying out tabletop exercise with respective officials.

3. Mega PWS to 115 villages, Joda & Jhumpura Block

Deliberations:

- SE, RWSS, Keonjhar committed that 55 number of villages will be getting water supply out of 115 villages by 15th November 2023.
- SE, RWSS highlighted the issues of damaged pipeline by JSPL and BRPL of 4.5kms near Joda flyover
- BRPL committed to supply necessary pipes and fittings and repair the damaged pipeline near Joda flyover within 02 days, i.e., 10th November 2023.

Directions from the Chair:

- The Chair directed SE, RWSS to complete the pipeline laying within 15th November and to complete the project by 31st December 2023.
- The Chair further directed to start testing of supply of water by 20th November and submit the breakup within fortnight.

4. Mega PWS to 635 Villages of Telkoi, Harichandanpur, Patna Block, Ghatagaon Block & Pallahada Block.

Deliberations:

- The SE, RWSS elaborated that the road Cutting permission is required for laying of clear water rising at 18 locations.
- Further, He added that the WTP electrical work will commence by 30th November 2023 and 115 out of 212 nos of reservoirs are pending along with 07 IBPS which shall be completed by end of December.
- SE,RWSS,Keonjhar committed that by 30th November 2023 water supply works in all respect at Telkoi will be completed.

Directions from the Chair:

- The Chair directed to have a meeting and a joint discussion on Nudurupada to Pandapada village.
- The Chair further directed to complete the water supply from Telkoi to Harichandanpur (Pithagola MBPS) by 15th December 2023
- The Chair instructed to SE RWSS to complete the project in all respect by 31st December 2023.

5. Mega PWS to 139 villages, Saharapada.

Deliberations:

- The S.E, RWSS briefed the progress of the package of drinking water supply elaborating the physical and financial status of the project. Till now 27 villages are getting the water supply, the rest trial run will be completed in a priority basis. 2 nos of ESR are pending for this project.

Directions from the Chair:

- The Chair instructed to SE, RWSS to supply water to 42 villages by end of October 2023 and another 46 nos of villages by 30th November 2023.
- The Chair instructed to SE RWSS to complete the project in all respect by 31st December 2023.

6. Mega PWS to 81 Villages Under Anandpur Block

Deliberation:

SE, RWSS briefed that, the construction work is almost completed in all respect, whereas the trial run is also in progress for 07 GPs and another 07 GPs trial run will be completed by end of October 2023.

Directions from the Chair

- The chair instructed to complete the project by 30th November 2023.

7. Mega PWS to 160 Nos villages of Ghasipura Block & 40 Nos of Villages of Anandapur Block under RWSS Anandpur Division

Deliberation:

- SE, RWSS briefed that, the construction work is almost completed in all respect, whereas the trial run is also in the progress. There is an issue pertaining to RoW permission for laying of pipeline of 13 km (CWRM 5 Km and distribution 8 km) along the NH 215 from Gohira chhaka to Ramchandrapur under Ghasipura Block.
- SE, RWSS Anandapur intimated that sub collector had schedule a date for eviction on 17.11.2023

Directions from the Chair

- The Chair instructed SE, RWSS to resolve the RoW issue by coordinating with NHAI at the earliest.
- The Chair directed to Manager (Technical), NHAI to schedule a date of eviction after a joint discussion with RWSS, Anandapur.
- The chair instructed to complete the project by 30th November 2023.

8. Mega PWS to 19 Villages of Hatadihi Block

Deliberation:

- SE, RWSS briefed that, the project has been commissioned and all the households are getting the water supply.

9. Mega PWS to 200 Village of Hatadihi Block

Deliberation:

- SE, RWSS briefed that, the construction work of the intake well is in full swing, the project got delayed for the forest clearance of the intake well in the previous site and shifted to Bidyadharpur Barrage. The rest pipeline, ESR and other works has been completed for this project.

Directions from the Chair

- The chair instructed SE, RWSS to complete the project by 31st December 2023.

Further, a detailed discussion was held on the status of GP level libraries and Community centres, and Major Infrastructure projects.

The deliberations and directions are as outlined below:

GP level libraries and Community centres.

Deliberations:

- In the outset, the members of PMU DMF briefly presented the status of GP level libraries and community centres about estimate received and the sites which are already been surveyed by R&B department.

Directions from the Chair:

1. The chair has instructed to SE, R&B (Keonjhar and Ghatagaon) to take up the GP level libraries and Community centres which have already been surveyed by R&B department.
2. The Chair specified that the remaining GP libraries and community centres will fall under the purview of the RWD department.
3. The Chair further instructed both the departments to submit the estimates by 30th of November 2023.

Major Highlighted Hindrances of the infrastructure projects:

Deliberations

After brief presentation by the members of PMU DMF, elaborated that the below projects are delayed due to hinderances:

- **Bamebari-Palasa-Guruda-Koira Road = 23.00 KM (Bamebari-Guruda and Sundargarh Border) =10.00 km - Status - 11(1) notification has been issued; Under section 19(1), notification is to be declared**
- **Impvt. Of road from Bamebari to Ranasala Ghati via joda from 4/800 K.M. to 17/800 K.M. of Joda Bamebari road express way road No.II - Status - 11(1) notification has been issued; Under section 19(1), notification is to be declared**
- **Widening & strengthening road from Dubuna Kalimati road from 56/000 K.M. to 63/160 K.M.**
L.A issues - 5.300 Ac land to be acquired. Gram Sabha in Purunadihi & Naibuga was successful. But Gram Sabha for village Dubuna was but unsuccessful. After conducting gram sabha for 2nd time proposal will be sent to Govt. in R&DM Department for 4(1) notification for SIA study.

- **Bileipada- Nuamundi Jharkhand Border via Murgamadhadev -15.00 km**
L.A issues - 07.780 Ac land to be acquired. Gram Sabha in village Bileipada, Deojhar completed successfully. In village Kitabeda and Sialijoda for the second time held became unsuccessful and to be done for 3rd time.
After submission of the resolution of Gram sabha by the L.A.O., Keonjhar, 4(1) notification for SIA study will be issued by Govt. in R&DM Department.
- **Improvement of KIDCO road Palaspanga to Bamebari via Jagadala Dam (Improvement to Palaspanga- Bamebari Road (ODR) to 4 lanes from Ch. 22/015 KM to 27/635 KM) - Land Acquisition - Private land - 14.774 Ac.** Gram Sabha in village Balada, Kundaposi, Badakalimati, Dubuna is scheduled to be held on 21st, 22nd, 23rd & 24th Nov-2023 respectively.


Directions from the Chair:

The chair directed SE, R&B, Keonjhar to coordinate with LAO and expedite the work for land acquisition for the remaining area and seek required assistance of District administration as and when required.

At the end, the Chair reiterated the above points in front of all the attendees to expedite the activities towards completion of the projects and instructed the members of PMU, DMF to follow up with respective departments.

The meeting ended with a vote of thanks to the Chair.

Annexure Encl.


Collector, cum District Magistrate
cum Chairman, DMF, Keonjhar

Memo No. 3959

Dt 21/11/2023

Copy forwarded to P.D. NHAI, Keonjhar for information and necessary action.


Chief Executive Officer
DMF, Keonjhar

Memo No. 2955

Dt 21/11/2023

Copy forwarded to S.E R&B, Keonjhar/Ghatgaon for information and necessary action.


20/11/23
Chief Executive Officer
DMF, Keonjhar

Memo No. 2956

Dt 21/11/2023

Copy forwarded to RWD-1,2 & Anandpur for information and necessary action.


20/11/23
Chief Executive Officer
DMF, Keonjhar

Memo No. 2957

Dt 21/11/2023

Copy forwarded to S.E RWSS, Keonjhar/Anandpur for information and necessary action.


20/11/23
Chief Executive Officer
DMF, Keonjhar

Memo No. 2958

Dt 21/11/2023

Copy forwarded to Tehsildar, Jhumpura for information and necessary action.


20/11/23
Chief Executive Officer
DMF, Keonjhar

Memo No. 2959

Dt 21/11/2023

Copy forwarded to LAO, Keonjhar for information and necessary action.


20/11/23
Chief Executive Officer
DMF, Keonjhar

Gap Analysis

SL	NAME OF THE PROJECT	Name of Agency	BLOCK	ESR			GLSR			IBPS			FHTC				
				SCOPE (IN NOS)	ACHIEVEMENT as on last review	ACHIEVME AS on 08.11.23	SCOPE (IN NOS)	ACHIEVMENT (IN NOS)	ACHIEVME AS on 08.11.23	SCOPE (IN NOS)	ACHIEVMENT	ACHIEVME AS on 08.11.23	SCOPE(IN NOS)	ACHIEVMENT	BALANCE	ACHIEVMENT (IN N %)	ACHIEVME AS on 08.11.23
1	Mega PWS to (91) Joda (01), Champua (25), Jhumpura (31), Keonjhar (13) & Patna (21)	L&T	Joda	-	-	-	-	-	-	-	-	-	5400	5400	0	100	5400 (100%)
			Champua	-	-	-	-	-	-	-	-	-					
			Jhumpura	3	3	3	-	-	-	-	-	-					
			Keonjhar	2	2	2	-	-	-	-	-	-					
			Patna	1	1	1	-	-	-	-	-	-					
2	Mega PWS to (589) Champua (121), Jhumpura (96), Keonjhar (206) & Banspal (166)	L&T	Champua	20	15	15	-	-	-	2	2	2	124395	98842	25553	79.46	98842 (79%)
			Jhumpura	20	19	19	-	-	-	1	1	1					
			Keonjhar	36	31	31	-	-	-	5	5	5					
			Banspal	52	9	10	20	16	16	9	5	5					
3	Mega PWS to (115 villages) of Joda (88) & Jhumpura (27)	NCC	Joda	5	5	5	2	2	2	1	1	1	19450	19250	100	98.972	19350 (99.4%)
			Jhumpura	20	20	20	-	-	-	3	3	3					
4	Mega PWS to (635 villages) Telkoi (142), Harichandanpur (202), Patna (148), Ghatagaon (143) & Pallahada (263)*	L&T	Telkoi	41	16	17	21	16	17	5	4	4	103906	95966	5371	92	98535 (95%)
			Harichandanpur	46	22	22	21	9	10	9	5	6					
			Ghatagaon	39	18	19	3	1	1	2	2	2					
			Patna	41	16	17	-	-	-	1	0	0					
5	Mega PWS to 139 Villages of Saharapada Block	MEIL	Saharapada	20	18	18	-	-	-	1	1	1	18728	17686	699	94	18029 (96%)
6	Mega PWS to 81 Villages of Anandapur Block	MEIL	Anandapur	14	14	14	-	-	-	2	2	2	14849	14456	393	97	14456 (97%)
7	Mega PWS to (200 villages) Ghasipura (160) & Anandapur (40)	MEIL	Ghasipura	26	24	24	3	3	3	2	2	2	42463	40784	1080	96	41383 (97%)
			Anandapur	7	7	7	-	-	-	-	-	-					
8	Mega PWS to 19 Villages of Hatadihi Block	NCC	Hatadihi	3	3	3	-	-	-	-	-	5416	5416	0	100	5416 (100%)	
9	Mega PWS to 200 Villages of Hatadihi Block	NCC	Hatadihi	27	27	27	-	-	-	2	2	2	28186	27897	289	98.97	27897 (99%)
TOTAL				420	267		70	47	49	45	35		362793	325697	33485		329308 (91%)

Abstract of District Saturation Plan for Keonjhar Division										
Sl no	Name of Division	Name of the Block	Total No of Villages	No of Village to be covered under Mega PWS	No of Village to be covered under SVS	No of Village to be covered under Solar PWS	Total No. of households	No.of household getting from Mega PWS/ single village Schme/SDPs	Name of the scheme	Remarks
1	Keonjhar	Banspal	166	166	0	0	24047		1) Mega PWS to 589 Villages of Champua, Jhumpura, Keonjhar & Banspal Block	Mega PWS work under Progress & likely to be completed by 31st march 2024
2		Champua	137	137	0	0	22717	2249	1) Mega PWS to 91 Iron affected Villages of Champua, Jhumpura, Keonjhar, & Patna Block. 2) Mega PWS to 589 Villages of Champua, Jhumpura, Keonjhar & Banspal Block	All households of 8 Nos of villages of MEGA PWS has been saturated and rest 129 nos of villages will be saturated by 31st December 2023.
3		Jhumpura	149	149	0	0	25580	9366	1) Mega PWS to 91 Iron affected Villages of Champua, Jhumpura, Keonjhar, & Patna Block. 2) Mega PWS to 589 Villages of Champua, Jhumpura, Keonjhar & Banspal Block 3) Mega PWS Project to 115 Mining affected villages of Joda & Jhumpura Block	All households of 16 nos of villages from J&T-2 Project and 27 nos of villages from NCC project saturation is under progress and rest 106 nos villages will be saturated by 31st December 2023.
4		Joda	107	88	12	4	24668	7589	1) Mega PWS Project to 115 Mining affected villages of Joda & Jhumpura Block 2) 12 nos single village PWS 3) 4 nos of solar PWS	All households of 21 no. of villages from NCC, 12 nos from SVS & 4 nos from Solar PWS saturation is under progress and rest 67 nos villages will be saturated by 31st December 2023 (3 nos villages doesnot exist)
5		Keonjhar	218	218	0	0	36046	1347	1) Mega PWS to 91 Iron affected Villages of Champua, Jhumpura, Keonjhar, & Patna Block, 2) Mega PWS to 589 Villages of Champua, Jhumpura, Keonjhar & Banspal Block	Mega PWS work under Progress & likely to be completed by 31st march 2024
6		Patna	148	148	0	0	23460		1) Mega PWS to 91 Iron affected Villages of Champua, Jhumpura, Keonjhar, & Patna Block, 2) Mega PWS Scheme to Telkoi, Patna, Harichandapur, Ghatagaon Block of Keonjhar District on the way covering Pallahada block under Angul District.	Mega PWS work under Progress & likely to be completed by 31st march 2024
7		Telkoi	142	142	0	0	21957		1) Mega PWS Scheme to Telkoi, Patna, Harichandapur, Ghatagaon Block of Keonjhar District on the way covering Pallahada block under Angul District.	Mega PWS work under Progress & likely to be completed by 31st December 2023
Total			1067							

Abstract of District Saturation Plan for Anandapur Division

Sl no	Name of Division	Name of the Block	Total No of GP	Total No of Villages	No of Villages to be covered under Mega PWS	No of Villages to be covered under SVS	No of Villages to be covered under Solar PWS	Total No. of households	No.of household getting from Mega PWS/ single village Schme/SDPs	Name of the scheme	Remarks
1	Anandapur	Anandapur	18	120	120	0	0	24388	5338	(1)Mega PWS to 81 villages of Anandapur Block (2)Mega PWS to 200 villages of Ghasipura & Anandapur Block	Mega PWS work under Progress & likely to be completed by Jan 2024
2		Ghasipura	25	161	161	0	0	32924	3478	(1)Mega PWS to 200 villages of Ghasipura & Anandapur Block	Mega PWS work under progress & likely to be completed by Jan 2024
3		Ghatgaon	27	143	143	0	0	27344	4200	(1)Mega PWS to 345 villages of Ghatgaon Hc Pur Block	Mega PWS work under progress & likely to be completed by 30th April 2024
4		Harichandanpur	25	202	202	0	0	31208	3977		Mega PWS work under progress & likely to be completed by 30th April 2024
5		Hatadihi	31	218	218	0	0	33602	9054	(1)Mega PWS to 19 villages of Hatadihi Block (2) Mega PWS to 200 villages of Hatadihi Block	19 nos villages already covered in one Mega PWS & balance villages will be covered by another Mega PWS which is under Progress & likely to be completed by Jan 2024
6		Saharapada	20	138	138	0	0	18728	2035	(1)Mega PWS to 138 villages of Saharapada Block	Mega PWS work under Progress & likely to be completed by Jan 2024
	Total		146	982	982	0	0	168194	28082		

**Superintending Engineer
RWS&S Division, Anandapur**

HINDRANCES FOR LAYING OF PIPELINES IN THE GAP PORTION							
Hindrances - Ghatgaon Block							
S No.	Location	Dia of Pipe	Length(km)	Dept.	Hindrances	Delbaration	Direction
1	Binajhari to Ghatagaon	DI 300 mm.	1.5 KM	R&B	Laying of pipeline along Road shoulder, Road Cutting & Crossing	Joint verification done by R&B SDO and RWSS SDO with L&T authority but as per actual site condition many hindrances such as shops and houses are present and it was decided, after which SE R&B allowed for laying pipeline whatever possible away from the road shoulder after deposit of security money.	I) The Chair directed SE RWSS to coordinate with SE R&B, Ghatagaon and resolve the issues by 30th NOV 2023.
2	Gopinathpur To Dhenkikote	DI 450 mm	4.5 KM	R&B	Laying of pipeline along Road shoulder, Road Cutting & Crossing	Joint verification done by R&B SDO and RWSS SDO with L&T authority but as per actual site condition many hindrances such as shops and houses are present and it was decided, after which SE R&B allowed for laying pipeline whatever possible away from the road shoulder after deposit of security money.	I) The Chair directed SE RWSS to coordinate with SE R&B, Ghatagaon and resolve the issues by 30th NOV 2023.
3	Nudurpada to pandapada	DI 200 mm.	2 KM	NHAI	Laying of pipeline along Road shoulder, Road Cutting & Crossing	Joint verification done by R&B SDO and RWSS SDO with L&T authority. This road was previously under R&B but now has been taken over by NHAI.	I) Chair directed SE RWSS and SDO RWSS to make joint field visit with NHAI and resolve the issues by 19th Nov 2023
Hindrances - Harichandanpur Block							
S No.	Location	Dia of Pipe	Length(km)	Dept.	Hindrances Issue	Current Status	
1	Manoharpur Market Area	DI 600 mm	0.9 km	R&B	Laying of pipe along Road shoulder	Joint verification done by R&B SDO and RWSS SDO and L&T authority and it was discussed with SE R&B that letter has been communicated by SE to tahsildar Harichandanpur earlier for clearance of shops and homes etc. But till now any action has not been taken regarding clearance of road and he told a reminder letter will be issued.	I) The Chair directed SE RWSS to coordinate with Tahsildar Harichandanpur and R&B Ghatagaon to take up the eviction and demarcation process by 30th NOV 2023. II) The Chair further directed SE RWSS to submit the requisition for CC road breaking to R&B 20th NOV 2023.
2	Samgiri To Janghira	DI 450 mm	0.9km	R&B	Laying of pipe along Road shoulder	Joint verification done by R&B SDO and RWSS SDO and L&T authority and it was discussed with SE R&B that letter has been communicated by SE to tahsildar Harichandanpur earlier for clearance of shops and homes etc. But till now any action has not been taken regarding clearance of road and he told a reminder letter will be issued.	
3	Altuma To Brahmanipal	DI 100 mm	1 km	R&B	Laying of pipe along Road shoulder	Joint verification done by R&B SDO and RWSS SDO and L&T authority and it was discussed with SE R&B that letter has been communicated by SE to tahsildar Harichandanpur earlier for clearance of shops and homes etc. But till now any action has not been taken regarding clearance of road and he told a reminder letter will be issued.	

Major infa projects											
Sl No	Name of the Department/ Executive Agency	Name of the Project	Sanctioned Amount(Rs.)	Sanction Order with date	Released Amount	Balance amount to be released	UC Submitted	UC to be submitted	Status	Hinderances	Remarks
1	EE R&B Keonjhar	Improvement to Rangadihi - Fuljhar - Balabhadrapur - Jagadala Dam Road (ODR) from 18/00 Km. to 28/00 Km. to PWD Standard such as two lane paved shoulder	33,91,24,000.00	155/21.11.16	28,73,86,800.00	5,17,37,200.00	26,94,91,558.00	1,78,95,242.00	Road proper completed and opened to traffic except Drain for a length of 1200 mtr due to land acquisition issue.	<p>L.A issues - 3.055 Ac land acquired.</p> <p>Status - Disbursement of compensation to land losers has been made by L.A.O., Keonjhar. Land taken over possession in village Kaliapal - 1.99 Ac, Balabhadrapur - 1.065 Ac on dt. 29.12.2022 by SDO-II & Intimated to this office vide his letter No. 01 dt. 02.01.2023.</p> <p>Road proper completed with mutual understanding with the land owners and opened to traffic. Drain for a length of 1200 mtr is pending which is held up due to land issue.</p>	
2	EE R&B Keonjhar	Improvement of Road leading from BBN Road near Bata Chhak to near Nalda Check gate via - Mahanta Basti, Belkundi and Karakallha Road (ODR) from 0/00 Km. to 9/500 Km. to PWD Standard such as two lane paved shoulder for 2016-17.	23,22,18,000.00	155/21.11.16	16,25,52,600.00		11,20,90,302.00	5,04,62,298.00	<p>Closure proposal approved by Govt. in Works Department Odisha vide order No. 5703/W dt. 05.05.2022 & communicated vide letter No. 18553 dated 09.05.2022 of the C.E. (WBP) Odisha.</p>	<p>i) L.A issues - 12.647 Ac land to be acquired.</p> <p>Status - Gram Sabha conducted on 10th, 14th & 18th December 2019 became unsuccessful due to public resistance.</p> <p>* Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar.</p> <p>ii) Tree cutting (28 Nos.) - The D.M OFDC Ltd has been allowed to fell & remove 26 nos of trees vide D.F.O., Keonjhar letter No. 6165 dt. 13.09.2021 as Intimated by the D.F.O., Keonjhar vide his letter No. 6831 dt. 02.10.2021. Rs. 4.36 lakh has been deposited to D.M., OFDC, Keonjhar vide S.E (R&B) Division, Keonjhar letter No. 7652 dt. 16.11.2021 towards tree felling. The DM, OFDC Keonjhar has been requested to fell the trees vide SE, Keonjhar(R&B) Division letter No. 6316 dt. 20.08.2022 & 8000 dt. 11.10.2022.</p> <p>iii) Permission for 2 nos of trees has been approved by the D.F.O., Keonjhar vide order No. 8503 dt. 29.11.2021. Estimate for Rs. 22,188/- towards for felling received vide DM, OFDC letter No. 3493 dt. 23.12.2021.</p> <p>iv) 11 nos trees have been felled out of 28 nos.</p>	

3	EE R&B Keonjhar	BAMEBARI-PALASA-GURUDA-KOIRA ROAD= 23.00 KM (Bamebari-Guruda and Sundargarh Border)=10.00 km	27,94,52,000.00	155/21.11.16	3,73,76,516.00	24,20,75,484.00	3,73,55,935.00	20,581.00	<ul style="list-style-type: none"> Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the Chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar. Closure proposal has been submitted to Govt. in Works Deptt., Odisha vide C.E. (World Bank Projects) Odisha letter No. 36620 date 24.09.2021. As desired by Hon'ble MLA Champua and subsequent instruction by the Collector & Chairperson-cum-Managing Trustee, DMF, Keonjhar, the left out portion of the road has been proposed to be taken up with rigid pavement in the available RoW. Accordingly the C.E (WBPs), Odisha has been requested to keep hold the closure of the contract vide C.C.E, Keonjhar letter No. 5363 dt. 25.11.2022 & S.E., Keonjhar letter No. 8268 dt. 03.10.2023. 	<p>i) L.A issues - 6.236 Ac land to be acquired. Status - 11(1) notification has been issued. Objection hearing u/s 15(2) of the act has been conducted on 22.09.2021. Valuation of structures in form 9(B) & 9(C) have been sent to the L.A.O., Keonjhar vide S.E., Keonjhar (R&B) Division letter No. 5114 dt. 14.07.2022 & 9(A) submitted vide S.E., Keonjhar (R&B) Division letter No. 7177 dt. 12.09.2022 & with due compliance sent to the L.A.O. again vide S.E., Keonjhar letter No. 2290 dt. 22.03.2023. 19 (1) notification is to be declared.</p> <p>ii) TREE FELLING (78 Nos) - Tree felling permission for 51 nos. of tree has been approved by the D.F.O., Keonjhar vide his letter No. 6380 dt. 20.09.2021. Rs. 4,79,692/- towards working cost of tree felling has been deposited with DM, OFDC vide S.E. letter No. 9048 dt. 29.12.2021. Felling process is yet to be initiated. D.M., OFDC, Keonjhar has been requested to start the work vide S.E., Keonjhar (R&B) Division letter No. 3490 dt. 21.05.2022. The DM, OFDC has been requested to fell the trees vide SE, Keonjhar(R&B) Division letter No. 3490 dt. 21.05.2022 and 6328 dt. 20.08.2022.</p> <p>• Balance 27 Nos. tree are coming under forest area for which diversion proposal will be submitted.</p> <p>iii) Forest issues - Forest diversion 0.95 HA required. Status - Forest diversion proposal under preparation & will be submitted soon after gram sabha. The BDO, Joda has been requested to conduct gram sabha vide S.E letter No. 8981 dt. 27.12.2021 and 6053 dt. 12.08.2022.</p> <p>• Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar. Closure proposal has been submitted to Govt. in Works Deptt., Odisha vide C.E. (World Bank Projects) Odisha letter No. 36620 date 24.09.2021 & compliance submitted vide S.E., Keonjhar letter No. 8268 dt. 03.10.2023.</p>	Under section 19(1), notification is to be issued
4	EE R&B Keonjhar	Bileipada-Nuamundi Jharkhand Border via Murgamadhadev -15.00 km	26,78,97,000.00	155/21.11.16	23,75,27,900.00	3,03,69,100.00	20,24,83,890.00	3,50,44,010.00	<p>Road proper completed except 700 mtr length due to existence of L.A. issue.</p>	<p>L.A issues - 07.780 Ac land to be acquired. Status - Gram Sabha conducted for village Sialjoda and Kitabeda at Deojhar G.P. on dt. 22.01.2021 was unsuccessful and in village Bileipada on dt.30.01.2021 was successful. Gram Sabha for second time at village Deojhar completed successfully on 26.10.2021 and Gram Sabha at Kitabeda and Sialjoda village for the second time held on dt:- 28.10.2021 became unsuccessful. Gram Sabha to be done for 3rd time in village Kitabeda & Sialjoda. After submission of the resolution of Gram sabha by the L.A.O., Keonjhar, 4(1) notification will be issued by Govt. in R&DM Department.</p>	Gram Sabha at Kitabeda and Sialjoda village unsuccessful. to be done for 3rd time
5	EE R&B Keonjhar	Widening & strengthening road from Dubuna Kalimati road from 56/000 K.M. to 63/160 K.M.	17,34,09,000.00	308/18.09.17	12,13,86,300.00	5,20,22,700.00	11,13,68,436.00	1,00,17,864.00	<p>Closure proposal has been approved vide Works Department, Odisha letter No. 1068 dt. 29.01.2022 communicated to division office vide letter No. 5098 dt. 09.02.2022 of the C.E (World Bank Projects), Odisha.</p>	<p>L.A issues - 5.300 Ac land to be acquired. Status - Gram Sabha in Purunadihi & Naibuga was successful. But Gram Sabha for village Dubuna was conducted on dt. 22.10.2021 but unsuccessful. After conducting gram sabha for 2nd time proposal will be sent to Govt. in R&DM Department for 4(1) notification. The NCDS, Bhubaneswar has also requested R&DM Department to issue notification vide their letter No. 887/SIA/NCDS dt. 17.02.2022.</p> <p>• Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector & District Magistrate, Keonjhar and he has suggested to close the contract & execute the balance work with fresh tender.</p>	Gram sabha unsuccessful at Dubuna village.

6	EE R&B Keonjhar	Impvt. Of road from Bamebari to Ranasala Ghati via Joda from 4/800 K.M. to 17/800 K.M. of Joda Bamebari road express way road No.II	70,15,81,000.00	585/05.12.17	59,11,06,700.00	11,04,74,300.00	52,11,13,649.00	6,99,93,051.00	Road work completed except 120 mtr due to existance of L.A Issue.	<p>L.A issues - 20.955 Ac land to be acquired.</p> <p>Status - 11(1) notification has been issued.</p> <p>• Objections hearing for 2 Nos village was conducted on 22.09.2021.</p> <p>• Valuation of structure in form 9(B) & 9(C) has been submitted to the L.A.O., Keonjhar vide S.E. letter No. 5175 dt. 14.07.2022 & 9(A) submitted vide S.E., Keonjhar (R&B) Division letter No. 6922 dt. 07.09.2022. Compensataion amount has been deposited with L.A.O., Keonjhar. for 19(1) declaration & communicated vide S.E. Keonjhar letter No. 4210 dt. 26.05.2023. 19 (1) notification is to be declared. Baitarani R.F. = 7/400 to 8/955 Km. Diversion proposal for 0.933 H.A in village Khuntapani has been approved by the D.F.O., Keonjhar vide order No. 226 dt. 24.05.2021.</p> <p>Tree cutting - out of 436 nos., 408 Nos. completed. Balance will be felled after L.A (Rs. 22.35 Lakhs has been paid to OFDC, Keonjhar for felling of trees).</p>	Under section 19(1). notification is to be issued
7	EE R&B Keonjhar	Const. of H.L. Bridge over Ardei river at Mananda connecting Arsala- Chouthia road to NH- 20 with approach road	13,95,04,000.00	640/22.05.18	9,76,52,800.00	4,18,51,200.00	7,71,56,664.00	2,04,96,136.00	On-Going	No hinderances	ongoing. No hinderances
8	EE R&B Keonjhar	Impvt. of road from Bhadrasahi to Nalda via Barbil (from 305/000 K.M. to 311/925 K.M.) of BBN road such as two lineing	44,42,91,000.00	1595/09.09.20	38,35,93,000.00	6,06,98,000.00	29,07,15,187.00	9,28,77,813.00	On-Going	<p>Tree felling = Total 97 nos</p> <p>In non-forest area - 62 Nos & Forest area - 35 Nos tree Felling completed.</p> <p>Forest area - 0.586 HA (307.370 Km to 311.925 Km), Plantation (194 Nos.) - DM,OFDC has been requested to provide estimate as per compensatory aforestation scheme vide S.E letter No. 9654 dt. 25.11.2022.</p> <p>SHIFTING OF WATER PIPE LINE-</p> <p>An amount of Rs. 227.66 lakh has been deposed with the S.E, P.H. Division Keonjhar on dt. 08.09.2021 for shifting of pipe line. Work is yet to be started.</p> <p>Electric shifting - Completed</p>	
9	EE R&B Keonjhar	Widening & strengthening road from Suakati-Dubuna road from 31/000 K.M. to 56/000 K.M.	59,22,00,000.00	2316/08.12.21	17,76,60,000.00	41,45,40,000.00	59,43,542.00	17,17,16,458.00	On-Going	<p>Tree felling 437 Nos.</p> <p>Tree felling permission for 388 nos has been accorded vide letter No. 7777 dt. 19.06.2023 of the D.F.O., Keonjhar. D.M., OFDC has been requested to provide felling estimate for 388 nos trees & plantation of 776 nos of trees vide S.E., Keonjhar letter No. 4767 dt. 22.06.2023 & No. 6220 dt. 02.08.2023.</p> <p>Demarcation - The Tahasildar, Jhumpura & Banspal have been requested for demarcation of road land vide A.E.E., Keonjhar (R&B) Sub-Division No. 1 letter No. 321 dt. 12.07.2022 & 325 dt. 12.07.2022 respectively & demarcation is in progress.</p> <p>Shifting of Elec. Line: - Shifting work completed.</p> <p>Shifting of JSPL slurry pipeline - Deputy G.M., JSPL has been asked for shifting of slurry pipeline vide S.E., Keonjhar (R&B) Divn letter No. 4132 dt. 06.06.2022, 6598 dt. 29.08.2022, 1458 dt. 17.02.2023 & 3790 dt. 12.05.2023.</p> <p>Shifting of water supply pipe line - The S.E RWS&S, Keonjhar has been requested to take necessary steps for shifting of pipe line vide S.E., Keonjhar (R&B) Division letter No. 6620 dt. 29.08.2022.</p>	

10	EE R&B Keonjhar	Widening & strengthening road from Kushakala-Singhpur-Bonai Boarder from 0/000 K.M. to 14/769 K.M.	14,67,63,000.00	2484/28.12.21	4,40,28,900.00	10,27,34,100.00	1,26,47,133.00	3,13,81,767.00	On-Going	No hinderances	ongoing, No hinderances
11	EE R&B Keonjhar	Impvt. to road from BBN road to Thakurani via Barbil road via Barbil old bus stand Ch. 0/8 K.M. to 3/ 827 K.M.	16,00,00,000.00	2484/28.12.21	4,80,00,000.00	11,20,00,000.00	1,42,10,960.00	3,37,89,040.00	On-Going	Shifting of Electric lines- Work completed. Tree felling -Tree felling 32 nos (12 nos in Govt. land & 20 Nos in Pvt. land). Felling permission for 32 Nos of trees has been accorded vide D.F.O., Keonjhar letter No. 3215 dt. 04.04.2023. The estimate for working cost of Rs. 1,60,177/- has been received from OFDC, Keonjhar vide letter No. 1617 dt. 03.07.2023 & deposited with D.M., OFDC on dt. 18.07.2023. Tree felling in progress. Forest Diversion - 0.896 HA - Tree felling - 59 Nos Diversion Proposal approved vide order No. 399 dt. 01.11.2023 of the D.F.O., Keonjhar. The DM, OFDC has been requested to provide felling estimate for 59 Nos of tree & plantation estimate for 118 Nos of trees vide S.E., Keonjhar letter No. 9392 dt. 02.11.2023.	
12	EE R&B Keonjhar	Improvement of KIDCO road Palaspanga to Bamebari via Jagadala Dam (Improvement to Palaspanga-Bamebari Road (ODR) to 4 lane from Ch. 22/015 KM to 27/635 KM)	69,53,45,000.00	2288/31.05.22		69,53,45,000.00			On-Going	Land Acquisition - Private land - 14.774 Ac. In villages Kundaposi, Balada, Badakalimati, Dubuna under Barbil Tahasil Status -Online proposal reuploaded & recommunicated to L.A.O., Keonjhar vide S.E Keonjhar letter No. 5445 dt. 13.07.2023 & compliance submitted vide S.E. Keonjhar letter No. 6071 dt. 31.07.2023. Gram Sabha in village Balada, Kundaposi, Badakalimati, Dubuna is scheduled to be held on 21st, 22nd, 23rd & 24th Nov-2023 respectively as infomed by the B.D.O, Joda vide his letter No. 3651 dt. 19.10.2023 addressed to L.A.O., Keonjhar. Electric shifting - The Executive Engineer, TPNODL, JED Joda has been requested to provide estimate vide SDO, G.E (R&B) Sub-Division letter No. 371 dt. 12.12.2022. Tree felling - (66 Nos) Non-forest area - Felling permission for 66 nos of tree has been accorded by the DFO, Keonjhar vide letter No. 10883 dt. 07.10.2023. An amount of Rs. 5,79,581/- towards tree felling & has been deposited with D.M., OFDC, Keonjhar on dt. 17.10.2023 vide S.E., Keonjhar letter No. 8843 dt. 17.10.2023. Felling & removal work in progress.	Gram sabha at 4 vilaaages, is to be conduted on 21,22,23,24 November, 2023
13	EE R&B Keonjhar	Widdening and strengthening of Nudurpada-Kaliahata road from 32/00 to 40/00 KM	23,80,30,000.00	3101/29.08.22		23,80,30,000.00			On-Going	Gram Sabha conducted in village Tigiria, Kaliahata, Sarupat, Patkilpur on 26th & Rangamatia on 27th September 2022. Working permission for upgradation of Kutcha forest road constructed prior to 25.10.1980 to pucca road by black topping has been accorded vide order No. 238 dt. 22.07.2023 of the D.F.O., Keonjhar.	
14	EE R&B Ghatagoan	Impvt. of Sailong-Brahmanipal Khaliamenta road from 0/000 K.M. To 14/800 K.M.	20,49,77,000.00	2168/22.11.21	6,14,93,100.00	14,34,83,900.00	1,48,76,981.00	4,66,16,119.00	On-Going	1. Local people are forcing to construct extra length of retaining wall and Toe wall which is beyond the provision of sanction estimate.	Deviation to be submitted work is going on

15	EE R&B Ghatagoan	Impvt. of Mareigaon Chhak to Soso via Dhenka road from 0/000 K.M. To 14/000 K.M.	22,82,71,000.0 0	2168/22. 11.21	6,84,81,300.0 0	15,97,89,70 0.00	1,43,53,442.0 0.00	5,41,27,858 0.00	On-Going	1. Local villagers are encroaching the ROW even after demarcation which is a major hinderance affecting the progress.	
16	EE R&B Ghatagoan	Impvt. of Harichandanpur to Daitari road from 1/000 K.M. To 16/000 K.M.	34,10,00,000.0 0	2168/22. 11.21	10,23,00,000. 00	23,87,00,00 0.00	1,33,20,837.0 0.00	8,89,79,163 0.00	On-Going	1. Range officer Brahmnipal has been accorded vide DFO, Wild life, Anandapur office order No. 153 dt. 04.08.2023. 2. The forest diversion proposal of the Range officer, Deogaon has been accorded vide DFO, wild life Anandapur	
17	EE RWD-II Keonjhar	Const. of Bridge over "Baitarani" at 2.80 K.M. on Fulkanlei- Indupur Road	19,99,70,000.0 0	1633/26. 11.18, 1952/ 16.11.20	3,00,000.00	19,96,70,00 0.00		3,00,000.00	On-Going		Due to new SDR-2022, the revised estimate (more than Rs.10.00 crore) submitted to DMF for revised A/A
18	EE RWD-II Keonjhar	Impvt. of road from Rugudi to Kalmang	11,88,96,000.0 0	2028/ 25.11.20	3,57,68,800.0 0	8,31,27,200. 00	89,59,480.00	2,68,09,320 .00	On-Going		Out of 5.00km (CC Pavement) only CC Pavement - 1.020km completed
19	EE RWD-II Keonjhar	Impvt. of road from Kalmang (Dist. Boundary) to Joribahal	17,98,68,000.0 0	2028/ 25.11.20	1,10,000.00	17,97,58,00 0.00		1,10,000.00	On-Going		Tender Under sub-judice WPC no- 28991 / 2021
20	EE RWD-II Keonjhar	Improvement of Gopinathpur to Kodipasa road under DMF in Banspal Block in the district of Keonjhar for the year 2021-22.	16,43,24,000.0 0	4365/26. 12.22		16,43,24,00 0.00			Not Started		Due to new SDR-2022, the revised estimate (more than Rs.10.00 crore) to be submitted for revised A/A after T.S at C.E. Road, R.W(O), BBSR as per the letter no 2568 dtd 22.08.2023 of CEC, DMF, Keonjhar

21	EE RWD-II Keonjhar	Improvement of Lasarda Karrow bridge to Tanto Via- Lotoani road under DMF in the district of Keonjhar for the year 2022-23. (Start from Karrow Bridge point of lasarda village, passes through the village Lotpani and & ends at NH-520 at Tanto village from Ch.0/000 KM to 6/860 KM.	20,15,92,000.00	320/ 31.01.23					Not Started		Due to new SOR 2022 , the revised estimate (more than Rs.10.00 crore) to be submitted for revised A/A after T.S at C.E, Road ,R.W(D),BBSR as per the letter no 2568 dtd 22.08.2023 of CEO, DMF, Keonjhar
22	EE RWD-II Keonjhar	Improvement of Juruli to Bichhakundi Via Khandabandha road in the district of Keonjhar under DMF for the year 2022-23. (Start from Joda-Bamebari-Palaspanga Express way of village Jalahari, passes through the village Khandbandh & ends at village Bichhakundi from Ch.0/000 KM to 8/710 KM.	15,88,94,000.00	320/ 31.01.23					Not Started		Due to new SOR 2022 , the revised estimate (more than Rs.10.00 crore) to be submitted for revised A/A after T.S at C.E, Road ,R.W(D),BBSR as per the letter no 2568 dtd 22.08.2023 of CEO, DMF, Keonjhar

23	EE R & B Keonjhar	Strengthening to Palaspanga - Bamebari Road from Ch. 0/000 km to Ch. 18/000 km in the district of Keonjhar under DMF for the year 2022-23	11,12,88,000.00	4359/ 26.12.22					Not started		Tender approved vide Works Department letter No. 13382 dt 10.08.2023. Tender accepted vide C.C.E., Keonjhar (R&B) Circle letter No 4427 dt. 23.08.2023
24	EE R & B Keonjhar	Strengthening to Rangadihi-Phuljhar-Balabhadrapur-Jagadala Dam Road from Ch. 5/384 km to Ch. 17/420 km in the district of Keonjhar under DMF for the year 2022-24	11,17,82,000.00	4359/ 26.12.22					Not started		Tender accepted vide C.C.E., Keonjhar (R&B) Circle letter No. 4055 dt. 04.08.2023 & the contractor is being asked to submit APS & ISD vide S.E., Keonjhar letter No. 5484 dt.08.08.2023 & 6839 dt.19.08.2023.
25	EE RWD Anandapur	Const. of Road from Chhaatraghati to Balipal road 0/000 km to 10/186 km in the district of Keonjhar for the year 2022-23 under DMF.	16,82,73,000.00	4255/ 14.12.22					Not started		"Revised estimate submitted to DMF, vide RWD office letter no. 2375/WE dated 21.07.23; due to increase in cost from 12.6cr to 17cr as per revised rates of EMF/DMF A/A sanctioned by PMU-DMF

District Mineral Foundation, Keonjhar

Attendance Sheet <u>Mega PWS</u>				
Taken Up By.....				
Date..... <u>08-11-2023</u> Time..... <u>11:00 AM</u>				
Venue..... <u>conference hall, Zilla parishad (DMF)</u>				
Sl. No.	Name	Designation	Contact Number	Signature
1	Rohit Bag	Talantdar, Thump	7978294115	
2	Gopinath Gopin	AEE, RWSS WDA	9437686778	
3	Dhananjay aban	AEE, RWSS Chupa	8280408222	
4	Koushik K Bora	SE RWSS Bora	9927334550	
5	Blasat Ke Sethi	AEE RWSS Anandp	8280408223	
6	Somnath Panigrahi	AEE RWSS Ghatiga	9927017140	
7	Ashok Kumar Upadhyaya	T.L. Authority Engineer	7008467101	
8	Rajib Kumar Biswas	SE RWSS Bora	891790548	
9	Hemant Kumar Sahoo	RE, Auth. Engr.	9938904336	
10	Dinesh Naich	Mgt Planning L&T-3	7869009600	
11	Ashish Bisla	Mgt(LT)/NHAI	7999301116	
12	N.Viswa Bharathi	L&T-2 Planning	8106951128	
13	S. GIRIDHARAN	PM, L&T-2	7875002647	
14	A. Thamilarasu	PM - L&T-3	9790982502	
15	K. HARIHARAN	Cluster Head L&T	8794447315	
16	Sripal Ch Panda	Dy. Mgt. BRPL	7894446609	
17	Gopinath Mahan	Jr. NCC Ltd	9853855302	
18	Pankaj Karan Mahapatra	P-T. NCC	9692087263	
19	Elamjaram	NHM, NCC/TP	9831907540	
20	S. THIRUMURUGAN	DCM - ME/CL	7328820830	
21	D. SUDHINDRA KANTH	G.M. - Project - cl/Hd	7328820825	
22	Anika Naik	LAO, Keonjhar	8249459658	
23	Swagat Bisoi	SPO, DMF DMF	9540200544	
24	Priyanka Das	PO, DMF DMF	9438109342	
25				
26				
27				
28				
29				
30				

District Mineral Foundation, Keonjhar

Attendance Sheet ... RD./R & B projects				
Taken Up By				
Date 08.11.23 Time 11:30 AM				
Venue conference hall, Zilla Parishad				
Sl. No.	Name	Designation	Contact Number	Signature
1				
2				
3	BINOD BEHARI DAB	SE, R.W. Division Keonjhar	9437639261	[Signature] 11/2023
4	Gopinada Mihari Maradi	AEE R.W.D 9th division, R.W-II	7008817068	[Signature] 11-23
5	Sarat Kumar Rout	SE, R.W. Division Keonjhar	9437255360	[Signature]
6	Ramesh Maradi	AEE R.H. Sub-division Hass Chandrapur	9438289852	[Signature] 23
7	Rajesh Kumar Sethy	Junior Engineer R.W. Division, Keonjhar	9438289856	[Signature] 11/2023
8	Kshirod Behara	JE, R.W. Division Hass Chandrapur	7978406630	[Signature] 11/23
9	Karanendu Jena	AE, R.W. Division, Keonjhar	8895996102	[Signature]
10	Harekrishna Panda	EE R & B Cell	9437146566	[Signature] 08/11/23
11	Anita Naik	LAO, General, KTR	8249459658	[Signature]
12	Swagat Bisoi	SPO, PMU DMF	9540200044	[Signature]
13	Bhargesh Tewari	SPO, PMU DMF	9657486577	[Signature]
14	Manoj Kumar Sahoo	PO, DMF	700582896	[Signature]
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				