

**PROCEEDING OF EXECUTIVE COMMITTEE MEETING HELD ON 08.11.2023  
AT 11:00 AM IN CONFERENCE HALL OF ZILLA PARISHAD, KEONJHAR**

---

A review meeting on Mega Piped Water Supply Scheme was held on 8th Nov'2023 at 11:00 AM at Conference Hall, of Zilla Parishad, Keonjhar under the Chairmanship of Collector cum District Magistrate, Keonjhar to discuss the status of Mega PWS, GP level libraries and Community centres, and major infrastructure projects coming under RWSS/RWD/ R&B division. The meeting was attended by the following members:

1. CDO cum EO, Zilla Parishad cum CEO, DMF
2. Superintending Engineer RWSS, (Keonjhar and Anandpur)
3. Superintending Engineer R&B, (Keonjhar and Ghatgaon)
4. Superintending Engineer (S.E), RWD (I, II and Anandpur)
5. LAO, Keonjhar
6. Tehsildar, Jhumpura
7. Representatives from NCC, BRPL, MEIL & L&T
8. Manager (Technical), NHAI
9. Members of PMU DMF & OMBADC

On the outset, CDO cum EO, Zilla Parishad has welcomed to all the participants (list annexed) and discussed on the interdepartmental issues on the 9 ongoing Mega PWS of the district funded under DMF & OMBADC. Further, a detailed discussion was held on the progress of all the Mega PWS followed by the presentation made by SE, RWSS.

**1. Mega PWS to 91 villages, Joda, Champua, Jhumpura, Patna & Keonjhar**

**Deliberations:**

- The S.E, RWSS, Keonjhar delivered a presentation on the above package of drinking water supply elaborating the physical and financial status of the project. He addressed the Chair the pipeline damaged due to widening of R&B road (Baunsuli-Sardapur) and blockage of pipeline in NH crossing.
- SE, RWSS, Keonjhar elaborated that repair work near Baunsuli has been delayed due to procurement of materials at sites.

**Directions from the Chair:**

- The Chair instructed SE, RWSS to coordinate with the agency for repair of the damaged pipeline immediately and instructed to resume the water supply to all households by 15<sup>th</sup> November 2023.

- The Chair further instructed to initiate the works at Godipokhari village at the earliest and complete by 30<sup>th</sup> November 2023.

## **2. Mega PWS to 589 villages, Champua, Jhumpura, Sadar & Banspal Block**

### **Deliberations:**

- SE, RWSS briefed that the testing for water supply for 28 villages completed as on date 08.11.2023
- SE, RWSS elaborated that further evicition is required for laying of 700 mm Dia DI pipeline along the service road of NH 215 at Arsala-1000mtr and Palaspanga - 800mtr.
- Tehsildar intimated that a representative from special LAO team, RWSS team and NH office had visited the site for demarcation, but due to local people hinderance and insufficient information on chainage of the road demarcation was incomplete.

### **Directions from the Chair:**

- The Chair instructed to LAO to conduct a joint visit with representative from NHAI, LAO, RWSS for demarcating the land at Arsala on 13<sup>th</sup> November 2023.
- The Chair directed SE, RWSS to complete the testing for 65 villages by 30<sup>th</sup> November 2023 and the remaining 138 villages by 31<sup>st</sup> December 2023
- The Chair further instructed to SE, RWSS to conduct a detailed survey of site to resolve the issue of demarcation after carrying out tabletop exercise with respective officials.

## **3. Mega PWS to 115 villages, Joda & Jhumpura Block**

### **Deliberations:**

- SE, RWSS, Keonjhar committed that 55 number of villages will be getting water supply out of 115 villages by 15<sup>th</sup> November 2023.
- SE, RWSS highlighted the issues of damaged pipeline by JSPL and BRPL of 4.5kms near Joda flyover
- BRPL committed to supply necessary pipes and fittings and repair the damaged pipeline near Joda flyover within 02 days, i.e., 10<sup>th</sup> November 2023.

### **Directions from the Chair:**

- The Chair directed SE, RWSS to complete the pipeline laying within 15<sup>th</sup> November and to complete the project by 31<sup>st</sup> December 2023.
- The Chair further directed to start testing of supply of water by 20<sup>th</sup> November and submit the breakup within fortnight.

#### **4. Mega PWS to 635 Villages of Telkoi, Harichandanpur, Patna Block, Ghatagaon Block & Pallahada Block.**

##### **Deliberations:**

- The SE, RWSS elaborated that the road Cutting permission is required for laying of clear water rising at 18 locations.
- Further, He added that the WTP electrical work will commence by 30<sup>th</sup> November 2023 and 115 out of 212 nos of reservoirs are pending along with 07 IBPS which shall be completed by end of December.
- SE, RWSS, Keonjhar committed that by 30<sup>th</sup> November 2023 water supply works in all respect at Telkoi will be completed.

##### **Directions from the Chair:**

- The Chair directed to have a meeting and a joint discussion on Nudurupada to Pandapada village.
- The Chair further directed to complete the water supply from Telkoi to Harichandanpur (Pithagola MBPS) by 15<sup>th</sup> December 2023
- The Chair instructed to SE RWSS to complete the project in all respect by 31<sup>st</sup> December 2023.

#### **5. Mega PWS to 139 villages, Saharapada.**

##### **Deliberations:**

- The S.E, RWSS briefed the progress of the package of drinking water supply elaborating the physical and financial status of the project. Till now 27 villages are getting the water supply, the rest trial run will be completed in a priority basis. 2 nos of ESR are pending for this project.

##### **Directions from the Chair:**

- The Chair instructed to SE, RWSS to supply water to 42 villages by end of October 2023 and another 46 nos of villages by 30<sup>th</sup> November 2023.
- The Chair instructed to SE RWSS to complete the project in all respect by 31<sup>st</sup> December 2023.

#### **6. Mega PWS to 81 Villages Under Anandpur Block**

##### **Deliberation:**

SE, RWSS briefed that, the construction work is almost completed in all respect, whereas the trial run is also in progress for 07 GPs and another 07 GPs trial run will be completed by end of October 2023.

#### **Directions from the Chair**

- The chair instructed to complete the project by 30<sup>th</sup> November 2023.

#### **7. Mega PWS to 160 Nos villages of Ghasipura Block & 40 Nos of Villages of Anandapur Block under RWSS Anandpur Division**

##### **Deliberation:**

- SE, RWSS briefed that, the construction work is almost completed in all respect, whereas the trial run is also in the progress. There is an issue pertaining to RoW permission for laying of pipeline of 13 km (CWRM 5 Km and distribution 8 km) along the NH 215 from Gohira chhaka to Ramchandrapur under Ghasipura Block.
- SE, RWSS Anandapur intimated that sub collector had schedule a date for eviction on 17.11.2023

#### **Directions from the Chair**

- The Chair instructed SE, RWSS to resolve the RoW issue by coordinating with NHAI at the earliest.
- The Chair directed to Manager (Technical), NHAI to schedule a date of eviction after a joint discussion with RWSS, Anandapur.
- The chair instructed to complete the project by 30<sup>th</sup> November 2023.

#### **8. Mega PWS to 19 Villages of Hatadihi Block**

##### **Deliberation:**

- SE, RWSS briefed that, the project has been commissioned and all the households are getting the water supply.

#### **9. Mega PWS to 200 Village of Hatadihi Block**

##### **Deliberation:**

- SE, RWSS briefed that, the construction work of the intake well is in full swing, the project got delayed for the forest clearance of the intake well in the previous site and shifted to Bidyadharpur Barrage. The rest pipeline, ESR and other works has been completed for this project.

#### **Directions from the Chair**

- The chair instructed SE, RWSS to complete the project by 31<sup>st</sup> December 2023.

Further, a detailed discussion was held on the status of GP level libraries and Community centres, and Major Infrastructure projects.

The deliberations and directions are as outlined below:

### **GP level libraries and Community centres.**

#### **Deliberations:**

- In the outset, the members of PMU DMF briefly presented the status of GP level libraries and community centres about estimate received and the sites which are already been surveyed by R&B department.

#### **Directions from the Chair:**

1. The chair has instructed to SE, R&B (Keonjhar and Ghatagaon) to take up the GP level libraries and Community centres which have already been surveyed by R&B department.
2. The Chair specified that the remaining GP libraries and community centres will fall under the purview of the RWD department.
3. The Chair further instructed both the departments to submit the estimates by 30th of November 2023.

### **Major Highlighted Hindrances of the infrastructure projects:**

#### **Deliberations**

After brief presentation by the members of PMU DMF, elaborated that the below projects are delayed due to hinderances:

- **Bamebari-Palasa-Guruda-Koira Road = 23.00 KM (Bamebari-Guruda and Sundargarh Border) =10.00 km - Status - 11(1) notification has been issued; Under section 19(1), notification is to be declared**
- **Impvt. Of road from Bamebari to Ranasala Ghati via joda from 4/800 K.M. to 17/800 K.M. of Joda Bamebari road express way road No.II - Status - 11(1) notification has been issued; Under section 19(1), notification is to be declared**
- **Widening & strengthening road from Dubuna Kalimati road from 56/000 K.M. to 63/160 K.M.**  
L.A issues - 5.300 Ac land to be acquired. Gram Sabha in Purunadihi & Naibuga was successful. But Gram Sabha for village Dubuna was but unsuccessful. After conducting gram sabha for 2nd time proposal will be sent to Govt. in R&DM Department for 4(1) notification for SIA study.

- **Bileipada- Nuamundi Jharkhand Border via Murgamadhadev -15.00 km**  
L.A issues - 07.780 Ac land to be acquired. Gram Sabha in village Bileipada, Deojhar completed successfully. In village Kitabeda and Sialijoda for the second time held became unsuccessful and to be done for 3rd time.  
After submission of the resolution of Gram sabha by the L.A.O., Keonjhar, 4(1) notification for SIA study will be issued by Govt. in R&DM Department.
- **Improvement of KIDCO road Palaspanga to Bamebari via Jagadala Dam (Improvement to Palaspanga- Bamebari Road (ODR) to 4 lanes from Ch. 22/015 KM to 27/635 KM) - Land Acquisition - Private land - 14.774 Ac.** Gram Sabha in village Balada, Kundaposi, Badakalimati, Dubuna is scheduled to be held on 21st, 22nd, 23rd & 24th Nov-2023 respectively.


Directions from the Chair:

The chair directed SE, R&B, Keonjhar to coordinate with LAO and expedite the work for land acquisition for the remaining area and seek required assistance of District administration as and when required.

At the end, the Chair reiterated the above points in front of all the attendees to expedite the activities towards completion of the projects and instructed the members of PMU, DMF to follow up with respective departments.

The meeting ended with a vote of thanks to the Chair.

Annexure Encl.

  
Collector, cum District Magistrate  
cum Chairman, DMF, Keonjhar

Memo No. 3959

Dt 21/11/2023

Copy forwarded to P.D. NHAI, Keonjhar for information and necessary action.

  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 2955

Dt 21/11/2023

Copy forwarded to S.E R&B, Keonjhar/Ghatgaon for information and necessary action.

  
20/11/23  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 2956

Dt 21/11/2023

Copy forwarded to RWD-1,2 & Anandpur for information and necessary action.

  
20/11/23  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 2957

Dt 21/11/2023

Copy forwarded to S.E RWSS, Keonjhar/Anandpur for information and necessary action.

  
20/11/23  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 2958

Dt 21/11/2023

Copy forwarded to Tehsildar, Jhumpura for information and necessary action.

  
20/11/23  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 2959

Dt 21/11/2023

Copy forwarded to LAO, Keonjhar for information and necessary action.

  
20/11/23  
Chief Executive Officer  
DMF, Keonjhar

## Gap Analysis

SL	NAME OF THE PROJECT	Name of Agency	BLOCK	ESR			GLSR			IBPS			FHTC				
				SCOPE (IN NOS)	ACHIEVEMENT as on last review	ACHIEVME AS on 08.11.23	SCOPE (IN NOS)	ACHIEVMENT(I N NOS)	ACHIEVME AS on 08.11.23	SCOPE (IN NOS)	ACHIEVMENT	ACHIEVME AS on 08.11.23	SCOPE(IN NOS)	ACHIEVMENT	BALANCE	ACHIEVMENT(I N %)	ACHIEVME AS on 08.11.23
1	Mega PWS to (91) Joda (01), Champua (25), Jhumpura (31), Keonjhar (13) & Patna (21)	L&T	Joda	-	-	-	-	-	-	-	-	-	5400	5400	0	100	5400 (100%)
			Champua	-	-	-	-	-	-	-	-	-					
			Jhumpura	3	3	3	-	-	-	-	-	-					
			Keonjhar	2	2	2	-	-	-	-	-	-					
			Patna	1	1	1	-	-	-	-	-	-					
2	Mega PWS to (589) Champua (121), Jhumpura (96), Keonjhar (206) & Banspal (166)	L&T	Champua	20	15	15	-	-	-	2	2	2	124395	98842	25553	79.46	98842 (79%)
			Jhumpura	20	19	19	-	-	-	1	1	1					
			Keonjhar	36	31	31	-	-	-	5	5	5					
			Banspal	52	9	10	20	16	16	9	5	5					
3	Mega PWS to (115 villages) of Joda (88) & Jhumpura (27)	NCC	Joda	5	5	5	2	2	2	1	1	1	19450	19250	100	98.972	19350 (99.4%)
			Jhumpura	20	20	20	-	-	-	3	3	3					
4	Mega PWS to (635 villages) Telkoi (142), Harichandanpur (202), Patna (148), Ghatagaon (143) & Pallahada (263)*	L&T	Telkoi	41	16	17	21	16	17	5	4	4	103906	95966	5371	92	98535 (95%)
			Harichandanpur	46	22	22	21	9	10	9	5	6					
			Ghatagaon	39	18	19	3	1	1	2	2	2					
			Patna	41	16	17	-	-	-	1	0	0					
5	Mega PWS to 139 Villages of Saharpada Block	MEIL	Saharpada	20	18	18	-	-	-	1	1	1	18728	17686	699	94	18029 (96%)
6	Mega PWS to 81 Villages of Anandapur Block	MEIL	Anandapur	14	14	14	-	-	-	2	2	2	14849	14456	393	97	14456 (97%)
7	Mega PWS to (200 villages) Ghasipura (160) & Anandapur (40)	MEIL	Ghasipura	26	24	24	3	3	3	2	2	2	42463	40784	1080	96	41383 (97%)
			Anandapur	7	7	7	-	-	-	-	-	-					
8	Mega PWS to 19 Villages of Hatadihi Block	NCC	Hatadihi	3	3	3	-	-	-	-	-	5416	5416	0	100	5416 (100%)	
9	Mega PWS to 200 Villages of Hatadihi Block	NCC	Hatadihi	27	27	27	-	-	-	2	2	2	28186	27897	289	98.97	27897 (99%)
TOTAL				420	267		70	47	49	45	35		362793	325697	33485		329308 (91%)