

Proceeding of the D.M.F. review meeting held on 22.12.2017 at 10.00 AM in Durbar Hall of Collectorate, Keonjhar.

The D.M.F. review meeting was held on 22.12.2017 at 10 AM in Durbar Hall of Collectorate, Keonjhar under the chairmanship of Dr. N. Thirumala Naik, I.A.S., Collector-cum-Managing Trustee, DMF, Keonjhar. The member Officers present in the meeting is annexed.

Collector-cum-Managing Trustee welcomed all the participating officers to the meeting. In course of discussion he requested the officers executing DMF projects to go beyond their works and think of innovative ideas that could provide better services to the villagers of mining affected areas. The officers should share their idea/ view with him for further action. Collector added that the officers should feel free to share problems they are facing in course of execution of project for remedial measures. The officers should intimate Collector in case of delay in technical sanction of projects by the competent authorities for taking the matter for early sanction of plan and estimates. Collector also indicated that the executing officers of line departments should ensure submission of photographs along with bills for release of funds. He also laid emphasis on sharing status reports of different DMF projects and other mega projects like flyover road at Joda, Keonjhar Medical College & Hospital, Keonjhargarh water supply scheme, Mega Pipe water scheme at Mirigisinga, 220/33 sub Station at Telkoi and 220/132 KV and 220/33 KV sub-station at Turumunga etc in social media groups by concerned department so that everybody can know what is happening. Each department/ office can create twitter / FB account for the purpose. Each agency should ensure this.

The department-wise progress of works was reviewed.

DPC, SSA, Keonjhar

DPC present in the meeting stated that out of 141 sanctioned projects, execution of in respect of 114 projects have been taken up. Twenty (20) projects are to be put to tender by 30th December and for the rest 4 cases are to be dropped. Against 114 taken up, 4 are complete, 8 in finishing stage and rest are in different stages of execution.

Release of funds to different executing agencies was discussed. It was decided not to hold up bills of executing agencies for clearance after field visit by PMU Officers.

Submission of plan and estimates by the executing agencies against the projects sanctioned by DMF Trust Board in phase-II and III was discussed. Executing agencies were requested to ensure submission of plan and estimates only relating to mining affected villages.

Executive Engineer, R.W.D. No. II

Execution of Dubuna-Pidhapokhari road was discussed. Collector expressed his unhappiness on delay in submission of plan and estimate for the work which is pending with the Executive Engineer, RWD No.II, Keonjhar for more than a year. Executive Engineer said that he has prepared the plan and estimate and has split the estimate into three parts so as to avoid delay in getting technical sanction. Collector impressed the Executive Engineer to expedite immediate execution of the work.

In the matter Collector expressed his displeasure over the inordinate delay in execution of the projects and it was decided to report the matter to the Principal Secretary, R.D. Department for negligence on the part of the Executive Engineer for dealing with the matter in casual manner.

Executive Engineer mentioned that work in respect of all the 100-seater hostel buildings is almost complete.

Executive Engineer, R.W.D. No.1

He mentioned that there is land problem for Saharpada Odisha Adarsha Vidyalaya (OAV) to take up the work. The matter was discussed with the D.F.O. Keonjhar present in the meeting. It was decided that DEO would apply online for 5 acres of land under FRA.

With regard to land problem of OAV at Ghatgaon, it was decided that DEO will take up the matter with Tahasildar, Ghatgaon. Addl. Tahasildar, Ghatgaon present in the meeting was instructed to cooperate in the matter.

The Executive Engineer was also requested to put on hold the work in respect of Raisuan College work.

Executive Engineer, R.W.D. Anandapur

He mentioned that out of 29 approved projects, 15 are in progress and tender for the 14 balance work are to be finalized.

Putting up of signboard at each DMF project site was discussed. Collector expressed that in spite of repeated instructions it is found that signboard at the work site is missing. He impressed all the executing agencies to ensure putting up of signboard and photographs submitted to DMF for release of funds should invariably figure the signboard of the project also or else the matter would be brought to the notice of the Principal Secretary, R.D. Department for initiating suitable action in the matter.

Project Administrator, ITDA, Keonjhar

Three projects have been sanctioned for execution by ITDA, Keonjhar. While 2 are under execution, recently one project for multi-purpose building for EMRS has been sanctioned.

RWSS, Anandapur & RWSS, Keonjhar

Based on field visit, SPO, PMU, Manzil Hussain showed through power point presentation and mentioned how water taps at different locations are opened and water is running out without any use by anybody. He suggested half turn iron tap can be useful to check the wastage of water. Executive Engineers of RWS&S Divisions should examine the proposal and do the needful.

He also mentioned through photograph about the nice maintained toilet he visited at Padhiaripalli School in Hatadihi, built out of the funds provided by DPC, SSA at a cost of Rs.4.5 lakh. On going through the photograph Collector opined that this project should be taken as model and other executing agencies should follow it.

LIVELIHOOD PROGRAMME

SPO Aparna Dash mentioned that under livelihood programme that 22 milch cows have been assisted to the beneficiaries in village Malda and 42 in village Nayagarh. In this context, Collector opined that during his visit to village Malda recently, he has come across families who are not worthy for coverage under the programme and therefore such programme should be taken up in some other villages. General Manager, OMFED, Keonjhar present in the meeting said that Kutugaon can be covered under the programme where eligible beneficiaries are available.

Executive Engineer, Keonjhar R&B Division

Collector wanted to know on construction of one rest shed for the patients' attendant at DHH. AEE, Keonjhar R&B stated that he would submit the plan and estimate for the work within 3 days.

Executive Engineer, OLIC, Keonjhar

SPO Aparna Dash presented through power point presentation and mentioned the status of different LIPs she has visited recently although it is reported

by the Executive Engineer, OLIC, Keonjhar during the last meeting that all the 28 LIPs have been completed and the beneficiaries can raise Rabi crop during 2017-18. From the presentation it is revealed that while some LIPs are yet to get electricity, some are in broken condition. On seeing the presentation it was decided to report the matter to the Principal Secretary, Department of Water Resources for sending a technical team for field verification and for initiating action against the Executive Engineer.

Executive Engineer, PH Division, Keonjhar

Asst. Executive Engineer, PH Division present in the meeting stated that tenders for all the 11 sanctioned projects have been awarded except Barbil Water Supply Project which is in process for finalization of GST. He said that the work of Joda water supply project is going on and so far work of one UGR has been completed and an amount of Rs. 28 lakh has been spent on it. He also stated that Joda also requires tube wells for the uncovered areas.

With regard to 1st phase of Barbil water supply work, AEE said that tender process is on for the balance work and it will be completed by end of May, 2017.

Urban plantation and Eco-Tourism

The D.F.O. (Territorial), Keonjhar said that he has spent an amount of Rs.53.49 lakhs for urban plantation at Barbil and Rs.65.89 lakhs for development of Eco-Tourism at Anjar. He requested for release of the balance amount of Rs.51.42 lakhs.

Watershed projects

P.D. Watershed informed that he has submitted estimates for two new projects and work in respect of 2 projects are going on.

Collector instructed all the line department officers not to engage any child labour in any project.

Executive Engineer, Ghatgaon R&B Division

On being asked by Collector, Executive Engineer stated that tender for Tribal Museum at Ghatgaon will be floated within a week.

Executive Engineer, Keonjhar R&B Division

On being asked about the date of completion of Keonjhar Town main road improvement work Deputy Executive Engineer, R&B stated that the widening work of Keonjhar Town main road will be completed by end of February, 2018.

Collector asked R&B to submit the details of two ROBs at Barbil.

Decision Taken for follow up action

Collector laid emphasis on regular supervision of DMF projects by the executing agencies and to ensure quality of work as per the plan estimates.

PMU members of DMF mentioned about inadequate curing of construction works. All the executing agencies were requested to ensure proper curing of different construction works.

In course of power point presentation by PMU team, Collector asked them to make presentation agency-wise.

Collector requested all the executing agencies to report on progress of works before 3 days of DMF meetings.

Payment of bills relating to execution of AWC by B.D.O. Hatadihi was discussed. It was decided not to release any payment where AWC works are found of poor quality. A letter in this regard is to be addressed to B.D.O. Hatadihi intimating him that DMF will not release any fund where poor quality of work has been done and he is to make payment from his fund in such cases. Line Department Officers are also to be addressed regarding seriousness in implementation of DMF projects.

It was decided to send letter to EY LLP immediately for positioning of Team Leader for PMU which is lying vacant.

In the next Trust Board meeting projects which are in non-mining areas are to be placed for removal.

Sub-Collector, Champua would conduct meeting at her level to expedite DMF projects.


PMU Team as well as executing agencies should upload success stories in FB/ Twitter for information of all.

PMU will see the projects which are not started after giving administrative approval and present the same in next meeting.


Collector-cum-Managing Trustee,
D.M.F. Keonjhar.
















Memo No. 69 / Date 17/01/2018

Copy forwarded to all Members of Executive Committee of DMF, Keonjhar for information and necessary action.


Project Director, DRDA,
member-cum-Chief Executive, DMF, Keonjhar

ATTENDANCE

SUBJECT-DMF REVIEW WITH INTER DEPARTMENTAL COORDINATION COMMITTEE MEETING HELD ON 22.12.2017 AT 10.00 A.M. IN DURBAR HALL, KEONJHAR

Sl. No.	Name	Designation	Mobile No.	Signature
01		Collector Keonjhar		
02		ADM, Keonjhar		 22.12.17
03		PD, DRDA, Keonjhar		
04		Sub-Collector, Champua		
05		Comptroller, Keonjhar		
06				
07				
08	Santosh Ku. Mahapatra.	Addl PD (CE)	9437367564	
09	Tanaka Kue Nayak	Tahsildar Jhumpura	9438118916	
10	Pratima Pradhan	Tdr, Telkoi	9439382625	 22.12.17
11	Sanku Sudha Paba	Tdr, H.C. Bar	7894539432	 22.12.17
12	Adokanda Behera	BDO KJV-Sakti	9438856866	 22.12.17
13	R. A. Mandal	PD, MHAC	9438826126	 22.12.17
14	V.P. Singh	Project-Manager Montecarlo	9431001002	 22.12.17
15	B. R. Rout	DM, OFDC Keonjhar	9437182458	 22/12/17
16	Pankaj Mohan Prasad	S.D.M. O.G. Keonjhar		 22/12/17
17	Samer Kumar Pani	Dy. E.E. REB Keonjhar	9437054454	 22/12/17
18	Bhagabat Jena	A.E.E. PH Keonjhar	9437182458	 22/12.17

19	Smita Chandra Das	SEPH Code, Palghat 3/2 EE P.M. No. Keybs	9437960285	<u>[Signature]</u>
20	Sailendra Routray	Gm, Keonjhar milk union.	9437084078	<u>[Signature]</u>
21	Seshadev Mishra	Tdr. Champua	9437118104	<u>[Signature]</u> 22/12/17
22	Dhanai Charan Tudu	Tdr, Palna	9556704042	<u>[Signature]</u> 22.12.17
23	Mohit Kumar Nayak	Tdr, Saharabad 1/2	7894945220	<u>[Signature]</u> 22/12/17
24	Satyabrata Nayak	RW Jhansar Anandapur	9437255360	<u>[Signature]</u> 22.12.17
25	Balabhadra Manda	R.W. Sub-Division Jhumpura, Keonjhar	9438289905	<u>[Signature]</u> 22.12.2017
26	Ananta Anil Satapathy	E.E, R.W Div-2	9437825536	<u>[Signature]</u> 22/12/17
27	Bimal Chandra Tripathy	EE R.W KJR-1	9437825536	<u>[Signature]</u>
28	Pradeep Kumar Ratha	EE, Cuttack RSB Div	9438466503	<u>[Signature]</u> 22.12.2017
29	Dilip Kumar Das	ED OLC UR	9937181995	<u>[Signature]</u> 22/12/17
30	Shyam Sundar Nayak	SE NESO, KOR	9438906094	<u>[Signature]</u> 22/12/17
31	Manoj Kumar Rout	J.E Jhumpura R.D DEPT	9438289906	<u>[Signature]</u> 22-12-17
32	Bhuban Kumar Nayak	J.E Jhumpura R-D DEPT	7749821803	<u>[Signature]</u> 22.12.17
33	Banali Meremu	AEE, TELKOI	7609948424	<u>[Signature]</u> 22.12.17
34	Ranjit Kumar Nayak	J.E R.W Section, Joda	9438289904	<u>[Signature]</u> 22.12.17
35	Harekrishna Patra	A.E. R.W. Section Chamra	9438289911 9439218	<u>[Signature]</u> 22.12.17
36	Arun Charan Munda	A.E.E. R.W. Sub-Div, Champua	9438289901	<u>[Signature]</u> 22.12.17
37	Kusuma Lata Sahoo	A.B.T.D., Saharabad	9937686599	<u>[Signature]</u> 22.12.17
38	Santosh Kumar Sahoo	A.E. H.C. PUR Block	7971048306	<u>[Signature]</u> 22.12.17
39	Basant Kumar Mishra Design Conv. NH-6	Sr. Mgrs,	9124613233	<u>[Signature]</u> 22/12/17

40	Sarka son pande	Asst W/S - ProSec	7381049350	Sarkar
41	Purusottam mali'ch.	S-E, Keonjhar	9040574682	P
42	Lipsa Nayak	A.E (KGM)	9438237001	Lipsa 22/12/17
43	Prateek Manoj Das	DEO, Keonjhar	9437533544	P 22/12
44	Purna Chandira Sethi	D PC Keonjhar	9437193982	P 22/12/17
45	Pradeep Kumar Pattnaik	STE(10) SSA, KPR	94371-57593	Pradeep 22/12/17
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				