

## **PROCEEDING OF EXECUTIVE COMMITTEE MEETING HELD ON 10.01.2024 AT 07:00 PM IN CONFERENCE HALL OF ZILLA PARISHAD, KEONJHAR**

---

An Executive committee meeting was held on 10<sup>th</sup> January 2024 at 07:00 PM presided by the Chairmanship of Collector cum Chairman, DMF Keonjhar to discuss the status of GP level libraries and Community centres, and major infrastructure projects coming under RWD/ R&B division.

The following officials attended the meeting:

- CDO-cum-EO, Zilla Parishad-cum-CEO, DMF (Keonjhar)
- Superintending Engineer (S.E), R&B (Keonjhar and Ghatagaon division)
- Superintending Engineer (S.E ), RWD (I, II and Anandpur division)
- DFO, (Keonjhar and Anandapur division)
- LAO, Keonjhar
- Members of PMU DMF, Keonjhar

Following the formal introduction by all the attendees in the meeting, the Chair requested the presentation of the status of the significant infrastructure projects of the departments of RWD and R&B division. The members of PMU DMF elaborated the status of Major Infrastructure projects, GP level libraries and Community centres.

The deliberations and directions are as outlined below:

### **1. Abstract of gram sabha/ UC/ Completion Certificate**

Deliberations:

- In the outset, the members of PMU DMF briefly presented about the abstract of gram sabha, utilization certificate (UC), and completion certificate. Consequently, the Chair requested a justification for the discrepancies in the numbers provided.

Directions:

- The Chair issued instructions to the S.E (Superintending Engineer) of respective departments to verify and provide the updated status of the infrastructure projects. The SEs were asked to ensure that all relevant infrastructure projects are accounted for, and their status were shared with the attendees.
- In addition to the above, the chair advised the SE's of respective departments to submit the pending Utilization and Completion certificate to DMF office at the earliest.



## 2. R&B Keonjhar, Division

### Deliberations:

- After brief presentation by the members of PMU DMF, SE, R&B, Keonjhar elaborated that the below projects are delayed:
  1. Bamebari to Ranasala Ghat via Joda from 4/800 Km. to 17/800 Km. of Joda - Bamebari Express way No. II. (1305 days delayed)
  2. Rangdihi-phuljhar-balabhadrapur-jagdaldadam road (18 to 28 km) (1915 days delayed)
  3. Bileipada-nuamundi via Murgamahadev road, 15 km (1670 days delayed)

### Directions:

- The chair directed SE, R&B, Keonjhar to expedite the activities and complete the work at the earliest.

## 3. R&B Ghatagaon, Division

### Deliberations:

- The SE, R&B, Ghatagaon elaborated that for more than 5 crore projects, there is delay for the 04 projects mentioned below, with respect to the agreement of completion.
  1. Improvement of Sailong Brahmanipal khaliamenta.
  2. Marelgaon chowk to Soso via Dhenka road.
  3. Harichandanpur to Daitari Road.
  4. Improvement Daitary to Brahmanipal road.

### Directions:

- The chair directed SE, R&B, Ghatagaon to provide the status of project to PMU-DMF and expedite the activities to complete the work at the earliest.

## 4. R&W Division (I & II Keonjhar):

### Deliberations:

- The members of PMU DMF briefly explained in front of the Chair that for the project, construction of road from Tikarpada to Kudaghara and Improvement of road from Machhakandana Nallah to Kadagarh via Dhatika are delayed which are taken up by RWD-I.
- Further members of PMU-DMF explained about the status of the project Construction of road from Dubuna to Pidhapokhari road which is 1580 days delayed and Rugudi to kalmanga road which is 695 days delayed and are more than 5 crores which are taken up by RWD-II.

### Directions:

- The Chair instructed SE,RWD (I & II) to provide the status of project to PMU-DMF and to expedite the projects for completion at the earliest.



## 5. R&W Division Anandapur:

### Deliberations:

- After brief presentation by members of PMU DMF about the ongoing/not started projects under RWD, Anandpur for the more than 5 crore projects.
  1. Improvement Of road from Khajuria Pancham to Dangadhar is not started.
  2. Const. of road & drainage works of Adarsha village Jhanjhana is ongoing.
  3. Const. of Dimiria to Jambhara via Dhaipokhari road from 0/000 km to 4/500 km is not started.

### Directions:

- The chair instructed SE RWD, Anandpur to start the not started projects and to expedite the ongoing projects towards completion at the earliest.

## 6. GP level libraries and Community centres.

### Deliberations:

- The members of PMU DMF briefly presented the status of GP level libraries and community centres about estimate received and the sites which are already been surveyed by R&B department.

### Directions:

1. The Chair specified that the GP libraries and community centres will fall under the purview of the respective departments as mentioned in Annexure-2.
2. The Chair further instructed R&B and RWD departments to submit the estimates by 15<sup>th</sup> of February 2024.

## 7. Major Highlighted Hindrances of the infrastructure projects:

### Deliberations:

- After brief presentation by the members of PMU DMF, elaborated that the projects which are delayed due to hinderances. (As mentioned in Annexure: 3)


### Directions:

- The Chair instructed LAO, Keonjhar to expedite the work related to land acquisition and discussed the interdepartmental issues related to tree felling, forest diversion with DFO, (Keonjhar and Anandapur division). Further he instructed all the respective departments to coordinate in terms of inter-departmentary actions on Land Acquisition, Tree felling, and Forest diversion as mentioned in the hinderance list (Annexure: 3).



- At the end, the Chair reiterated the above points in front of all the attendees to expedite the activities towards completion of the projects and instructed the members of PMU, DMF to follow up with respective departments.

The meeting ended with a vote of thanks to the chair.

  
Collector-cum-Chairman  
DMF, Keonjhar

Memo No. 351

Dt. 25/01/2024

Copy forwarded to S. E R&B, Keonjhar/Ghatagaon for information and necessary action.

  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 352

Dt. 25/01/2024

Copy forwarded to RWD-1,2 & Anandapur for information and necessary action.

  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 353

Dt. 25/01/2024

Copy forwarded to DFO, Keonjhar and Anandapur division for information and necessary action.

  
Chief Executive Officer  
DMF, Keonjhar

Memo No. 354















Dt. 25/01/2024

Copy forwarded to LAO, Keonjhar for information and necessary action.

  
Chief Executive Officer  
DMF, Keonjhar



**Attendance Sheet**  
**Executive committee Meeting**

Date: 10.01.2024		Time: 05.00 pm		Venue: Zilla Parishad Conference Hall	
Sr. No.	Name	Designation	Mobile Number	Signature	
1	Shri Ashish Thakare, I.A.S.	Collector & District Magistrate cum Chairman DMF, Keonjhar			
2	Sri Bishnu Prasad Acharya, OAS(S)	PD DRDA cum CEO, DMF, Keonjhar			
3	Ranchari Kr Baroi	SERVICES Anandapur	9437330854		
4	Harekrishna Panda	EE RD Ghatagaon	9437746566		
6	Pratap Chandra Behera	EE RWS Keonjhar	9778102550		
7	Dhananjay Murmu	AEE, RWS Champion	8280408222		
8	Bhanu Ku Sethi	AEE RWS Anandapur	8280408223		
9	S.N. Panigrahi	AEE RWS Ghatagaon	8280408224 <del>98880</del>		
10	Ashok Kumar Majhi	E.E RW Division-II, Keonjhar	9437255362		
11	Sanoj Kumar Majhi	PM GEP	9937073945		
12	Gyana Prakash Kar	AM JISW Ltd.	9937887579		
13	Biswaja K Das	AVP JISW Ltd	9583004000		
14	Vineet PANDY	MANAGER JSPL	9737448879		
15	Sanat Ku. Behera	Essar	9853277981		
16	Titendra Behera	SDO (Retd) TPNODL, KTR	9438906401		
17	Sarbeswar Sahoo	Estimator cum TPNODL, KTR	9937450040		

**Attendance Sheet**

**Executive committee Meeting**

Date: 10.01.2024

Time: 05.00 pm

Venue: Zilla Parishad  
Conference Hall

Sr. No.	Name	Designation	Mobile Number	Signature
18	Jit Vikram Singh	TL-KCU PNODL	7990330147	
19	K.K. Beker	S.E., Kanapur Cand. Div-11 Rimathi	9437242778	
20	Dinesh Naidu	MGR LAT Keonjhar, WSP-3	7868009600	
21	Masud Alam.	LST	9348134566	
22	K. Balasundaram	Const. Manager LCC - Keonjhar-WSP-II	9677330031	
23	P. Karmakar	Const. Manager LAT-II	9933453744	
24	K. Sathesekumar.	LST	9500608806	
25	P. Elangovan.	AGM NCC Ltd	9884907540	
26	Parthasarathi Mahapatra	P ? NCC Ltd	9692087263	
27	S. GIRIDHARAN	LAT-D WSP -PROJECT MANAGER	9875223647	
28	A. Thamilarasi	PM - KJ 3 LAT Const. Sub	9790982502	
29	Anila Nair	LAO (General)	8249459658	 10/01/2024
30	Binod Behari Das.	S.E., RW Division-1 Keonjhar	9437639261	 10/1/2024
31	Sarat Kumar Rout	S.E. RW D Anandapur.	7437255360	 10/01/24

GP Level libraries and Community centres				
Sr. No.	Block Name	R&B division	Number of GPs	Responsible authorities <i>(Directed by the chair)</i>
1	BANSPAL	Keonjhar	21	RD 2 Keonjhar
2	CHAMPUA		22	R&B Keonjhar
3	JHUMPURA		22	R&B Keonjhar
4	JODA		19	RD 2 Keonjhar
5	KEONJHAR SADAR		25	RD 1 keonjhar
6	SAHARPADA		20	RD 1 keonjhar
7	TELKOI		22	RD 2 Keonjhar
8	ANANDAPUR	Ghatagaon	18	R&B Ghatagaon and RD Anandapur @50%
9	GHASIPURA		25	R&B Ghatagaon and RD Anandapur @50%
10	GHATAGAON		27	R&B Ghatagaon: 5 GPs and RD 1 keonjhar: 22 Gps
11	HARICHANDANPUR		25	R&B Ghatagaon and RD Anandapur @50%
12	HATADHI		31	GPs adjacent to PWD road from Anandpur to Hatadhi: R&B Ghatagaon; and rest of the GPs: RD Anandapur
13	PATNA		20	R&B Ghatagaon: 14 GPs and RD 1 Keonjhar: 6 GPs
	Total		297	

# Annexure: 3

Sl No	Name of Department/ Executive Agency	Name of the Project	Sanctioned Amount (Rs.)	Sanction Order with date	Released Amount	Balance amount to be released	UC Submitted	UC to be submitted	Status	Hinderances
1	EE R& B Keonjhar	Improvement to Rangadihi - Fuljhar - Balabhadrapur - Jagadala Dam Road (ODR) from 18/00 Km. to 28/00 Km. to PWD Standard such as two lane paved shoulder	33,91,24,000.00	155/ 21.11.16	28,73,86,800.00	5,17,37,200.00	26,94,91,558.00	1,78,95,242.00	Road proper completed and opened to traffic except Drain for a length of 1200 mtr due to land acquisition issue.	<p>L.A issues - 3.055 Ac land acquired.</p> <p>Status - Disbursement of compensation to land losers has been made by L.A.O., Keonjhar. Land taken over possession in village Kaliapal - 1.99 Ac, Balabhadrapur - 1.065 Ac on dt. 29.12.2022 by SDO-II &amp; intimated to this office vide his letter No. 01 dt. 02.01.2023.</p>
2	EE R& B Keonjhar	Improvement of Road leading from BBN Road near Bata Chhak to near Nalda Check gate via - Mahanta Basti, Belkundi and Karakallha Road (ODR) from 0/00 Km. to 9/600 Km. to PWD Standard such as two lane paved shoulder for 2016-17.	23,22,18,000.00	155/ 21.11.16	16,25,52,600.00	6,96,65,400.00	11,20,90,302.00	5,04,62,298.00	<p>Closure proposal approved by Govt. in Works Department Odisha vide order No. 5703/W dt. 05.05.2022 &amp; communicated vide letter No. 18553 dated. 09.05.2022 of the C.E. (WBP) Odisha.</p>	<p>i) L.A issues - 12.647 Ac land to be acquired.</p> <p>Status - Gram Sabha conducted on 10th, 14th &amp; 18th December 2019 became unsuccessful due to public resistance.</p> <p>• Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar.</p> <p>ii) Tree cutting (28 Nos.) - The D.M OFDC Ltd has been allowed to fell &amp; remove 26 nos of trees vide D.F.O., Keonjhar letter No. 6165 dt. 13.09.2021 as intimated by the D.F.O., Keonjhar vide his letter No. 6831 dt. 02.10.2021. Rs. 4.36 lakh has been deposited to D.M., OFDC, Keonjhar vide S.E (R&amp;B) Division, Keonjhar letter No. 7652 dt. 16.11.2021 towards tree felling. The DM, OFDC Keonjhar has been requested to fell the trees vide SE, Keonjhar(R&amp;B) Division letter No. 6316 dt. 20.08.2022 &amp; 8000 dt. 11.10.2022.</p> <p>iii) Permission for 2 nos of trees has been approved by the D.F.O., Keonjhar vide order No. 8503 dt. 29.11.2021. Estimate for Rs. 22,188/- towards for felling received vide DM, OFDC letter No. 3493 dt. 23.12.2021.</p> <p>iv) 11 nos trees have been felled out of 28 nos.</p> <p>• Closure proposal approved by Govt. in Works Department Odisha vide order No. 5703/W dt. 05.05.2022 &amp; communicated vide letter No. 18553 dated. 09.05.2022 of the C.E. (WBP) Odisha.</p>



Sl No	Name of the Department / Executive Agency	Name of the Project	Sanctioned Amount(Rs.)	Sanction Order with date	Released Amount	Balance amount to be released	UC Submitted	UC to be submitted	Status	Hinderances
3	EE R& B Keonjhar	BAMEBARI-PALASA-GURUDA-KOIRA ROAD= 23.00 KM ( Bamebari-Guruda and Sundargarh Border)=10.00 km	27,94,52,000.00	155/21.11.16	3,73,76,516.00	24,20,75,484.00	3,73,55,935.00	20,581.00	<ul style="list-style-type: none"> <li>Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the Chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar.</li> <li>Closure proposal has been submitted to Govt. in Works Deptt., Odisha vide C.E.( World Bank Projects) Odisha letter No. 36620 date 24.09.2021.</li> <li>As desired by Hon'ble MLA Champua and subsequent instruction by the Collector &amp; Chairperson-cum-Managing Trustee, DMF, Keonjhar, the left out portion of the road has been proposed to be taken up with rigid pavement in the available RoW. Accordingly the C.E (WBPs), Odisha has been requested to keep hold the closure of the contract vide C.C.E, Keonjhar letter No. 5363 dt. 25.11.2022 &amp; S.E., Keonjhar letter No.</li> </ul>	<ul style="list-style-type: none"> <li>L.A issues - 6.236 Ac land to be acquired. Status - 11(1) notification has been issued. Objection hearing u/s 15(2) of the act has been conducted on 22.09.2021. Valuation of structures in form 9(B) &amp; 9(C) have been sent to the L.A.O., Keonjhar vide S.E., Keonjhar (R&amp;B) Division letter No. 5114 dt. 14.07.2022 &amp; 9(A) submitted vide S.E., Keonjhar (R&amp;B) Division letter No. 7177 dt. 12.09.2022 &amp; with due compliance sent to the L.A.O. again vide S.E., Keonjhar letter No. 2290 dt. 22.03.2023. Compensation amount has been deposited with L.A.O., Keonjhar vide S.E., Keonjhar letter No. 4210 dt. 26.05.2023. 19 (1) notification is to be declared.</li> <li>TREE FELLING (78 Nos) - Tree felling permission for 51 nos. of tree has been approved by the D.F.O., Keonjhar vide his letter No. 6380 dt. 20.09.2021. Rs. 4,79,692/- towards working cost of tree felling has been deposited with DM, OFDC vide S.E. letter No. 9048 dt. 29.12.2021. Felling process is yet to be initiated. D.M., OFDC, Keonjhar has been requested to start the work vide S.E., Keonjhar (R&amp;B) Division letter No. 3490 dt. 21.05.2022. The DM,OFDC has been requested to fell the trees vide SE, Keonjhar(R&amp;B) Division letter No. 3490 dt. 21.05.2022 and 6328 dt. 20.08.2022.</li> <li>Balance 27 Nos. tree are coming under forest area for which diversion proposal will be submitted.</li> <li>Forest issues - Forest diversion 0.95 HA required. Status - Forest diversion proposal under preparation &amp; will be submitted soon after gram sabha. The BDO, Joda has been requested to conduct gram sabha vide S.E letter No. 8981 dt. 27.12.2021 and 6053 dt. 12.08.2022.</li> <li>Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector, Keonjhar</li> <li>Closure proposal has been submitted to Govt. in Works Deptt., Odisha vide C.E.( World Bank Projects) Odisha letter No. 36620 date 24.09.2021 &amp; compliance submitted vide S.E., Keonjhar letter No.</li> </ul>

Sl No	Name of the Department / Executive Agency	Name of the Project	Sanctioned Amount (Rs.)	Sanction Order with date	Released Amount	Balance amount to be released	LC Submitted	LC to be submitted	Status	Hinderances
4	EE R & B Keonjhar	Bileipada-Nuamundi Jharkhand Border via Murgamadhadev - 15.00 km	26,78,97,000.00	155/21.11.16.00	23,75,27,900.00	3,03,69,100.00	20,24,83,89.00	3,50,44,010.00	Road proper completed except 700 mtr length due to existence of L.A. issue.	L.A issues - 07.780 Ac land to be acquired. Status - Gram Sabha conducted for village Sialijoda and Kitabeda at Deojhar G.P. on dt. 22.01.2021 was unsuccessful and in village Bileipada on dt.30.01.2021 was successful. Gram Sabha for second time at village Deojhar completed successfully on 26.10.2021 and Gram Sabha at Kitabeda and Sialijoda village for the second time held on dt:- 28.10.2021 became unsuccessful. Gram Sabha to be done for 3rd time in village Kitabeda & Sialijoda. After submission of the resolution of Gram sabha by the L.A.O., Keonjhar, 4(1) notification will be issued by Govt. in R&DM Department. L.A issues - 5.300 Ac land to be acquired. Status - Gram Sabha in Purunajuni & Naibuga was successful. But Gram Sabha for village Dubuna was conducted on dt. 22.10.2021 but unsuccessful. After conducting gram sabha for 2nd time proposal will be sent to Govt. in R&DM Department for 4(1) notification. The NCDS, Bhubaneswar has also requested R&DM Department to issue notification vide their letter No. 887/SIA/NCDS dt. 17.02.2022. • Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector & District Magistrate, Keonjhar and he has suggested to close the contract & execute the balance work with fresh tender. • Closure proposal has been approved vide Works Department, Odisha letter No. 1068 dt. 29.01.2022 communicated to division office vide letter No. 5098 dt. 09.02.2022 of the C.E (World Bank Projects), Odisha.
5	EE R & B Keonjhar	Widening & strengthening road from Dubuna Kalimati road from 56/000 K.M. to 63/160 K.M.	17,34,09,000.00	308/18.09.17.00	12,13,86,300.00	5,20,22,700.00	11,13,68,43.00	1,00,17,864.00	Closure proposal has been approved vide Works Department, Odisha letter No. 1068 dt. 29.01.2022 communicated to division office vide letter No. 5098 dt. 09.02.2022 of the C.E (World Bank Projects), Odisha.	• Project to be closed as per the decision taken during the review meeting held on 01.11.2021 under the chairmanship of the Commissioner-cum-Secretary, Works Department. The meeting was also attended by the Collector & District Magistrate, Keonjhar and he has suggested to close the contract & execute the balance work with fresh tender. • Closure proposal has been approved vide Works Department, Odisha letter No. 1068 dt. 29.01.2022 communicated to division office vide letter No. 5098 dt. 09.02.2022 of the C.E (World Bank Projects), Odisha.
8	EE R & B Keonjhar	Impvt. Of road from Bamebari to Ranasala Ghati via joda from 4/800 K.M. to 17/800 K.M. of Joda Bamebari road express way road No.II	70,15,81,000.00	585/05.12.17.00	59,11,06,700.00	11,04,74,300.00	52,11,13,649.00	6,99,93,051.00	Road work completed except 120 mtr due to existance of L.A Issue.	L.A issues - 20.955 Ac land to be acquired. Status - • 11(1) notification has been issued. • Objections hearing for 2 Nos village was conducted on 22.09.2021. • Valuation of structure in form 9(B) & 9(C) has been submitted to the L.A.O., Keonjhar vide S.E. letter No. 5175 dt. 14.07.2022 & 9(A) submitted vide S.E., Keonjhar (R&B) Division letter No. 6922 dt. 07.09.2022. Compensation amount has been deposited with L.A.O., Keonjhar. for 19(1) declaration & communicated vide S.E, Keonjhar letter No. 4210 dt. 26.05.2023. 19 (1) notification is to be declared. Baitarani R.F. = 7/400 to 8/955 Km. Diversion proposal for 0.933 H.A in village Khuntapani has been approved by the D.F.O., Keonjhar vide order No. 226 dt. 24.05.2021. Tree cutting - out of 436 nos., 408 Nos. completed. Balance will be felled after L.A (Rs. 22.35 Lakhs has been paid to OFDC, Keonjhar for felling of trees).

9	EE R& B Keonjhar	Impvt. of road from Bhadrasahi to Nalda via Barbil (from 305/000 K.M. to 311/925 K.M.) of BBN road such as two lineing	44,42,91,00 0.00	1595/ 09.09.200	38,35,93,000.06,06,98,000	29,07,15,18	9,28,77,81 3.00	On-Going	<p>L.A - Proposal for direct purchase of 0.715 AC of private land has been sent to L.A.O., Keonjhar vide S.E., Keonjhar letter No. 9365 dt. 02.11.2023.</p> <p>Tree felling = Total 97 nos</p> <p>In non-forest area - 62 Nos &amp; Forest area - 35 Nos tree Felling completed.</p> <p>Forest area - 0.586 HA (307.370 Km to 311.925 Km) Forest diversion proposal approved vide D.F.O., Keonjhar letter No. 8493 dt. 05.11.2023.</p> <p>Plantation (194 Nos.) - DM OFDC has been requested to provide estimate as per compensatory afforestation scheme vide S.E letter No. 9654 dt. 25.11.2022.</p> <p>SHIFTING OF WATER PIPE LINE -</p> <p>An amount of Rs. 227.66 lakh has been deposited with the S.E, P.H. Division Keonjhar on dt. 08.09.2021 for shifting of pipe line. Work is yet to be started.</p> <p>Electric shifting - Completed</p>
10	EE R& B Keonjhar	Impvt. of Rangadihi- Phuljhar-Balabhadrapur Jagadala Dam road from 0.000 K.M. to 5/384 K.M.	14,73,53,00 0.00	1740/ 08.10.200	10,31,47,100.04,42,05,900	6,10,61,741.	4,20,85,35 9.00	On-Going Date of completion as per agreement is 29.09.21	No hinderances (Highly delayed)
11	EE R& B Keonjhar	Widening & strengthening road from Suakati-Dubuna road from 31/000 K.M. to 56/000 K.M.	59,22,00,00 0.00	2316/08 .12.21	17,76,60,000.041,45,40,00	59,43,542.0	17,17,16,4 58.00	On-Going Date of completion as per agreement is 30.11.23	<p>Tree felling 390 Nos.</p> <p>Tree felling 388 nos completed.</p> <p>Joint verification report for 2 Nos trees under Champua Forest Range submitted to D.F.O., Keonjhar vide S.E., Keonjhar letter No. 9238 dt. 31.10.2023 for obtaining felling permission. felling permission has been accorded vide DFO, Keonjhar letter No. 13152 dtd. 18.11.2023. D.M., OFDC has been requested to provide estimate for felling of 2 nos of trees &amp; plantation of 4 nos of trees vide S.E., Keonjhar letter No. 10056 dt. 22.11.2023</p> <p>Demarcation - The Tahasildar, Jhumpura &amp; Banspal have been requested for demarcation of road land vide A.E.E., Keonjhar (R&amp;B) Sub-Division No. I letter No. 321 dt. 12.07.2022 &amp; 325 dt. 12.07.2022 respectively &amp; demarcation is in progress.</p> <p>Shifting of Elec. Line: - Shifting work completed.</p> <p>Shifting of JSPL slurry pipeline - Deputy G.M., JSPL has been asked for shifting of slurry pipeline vide S.E., Keonjhar (R&amp;B) Divn letter No. 4132 dt. 06.06.2022, 6598 dt. 29.08.2022, 1458 dt. 17.02.2023 &amp; 3790 dt. 12.05.2023.</p> <p>Shifting of water supply pipe line - The S.E RWS&amp;S, Keonjhar has been requested to take necessary steps for shifting of pipe line vide S.E., Keonjhar (R&amp;B) Division</p>

12	EE R& B Keonjhar	Widening & strengthening road from Kushakala-Singhpur-Bonai Boarder from 0/000 K.M. to 14/769 K.M.	14,67,63,000	2484/28.12	4,40,28,900	10,27,34,10	1,26,47,133	3,13,81,767	On-Going Date of completion as per agreement is 19.07.23	No hinderances (Delayed)
13	EE R& B Keonjhar	Impvnt. to road from BBN road to Thakurani via Barbil road via old bus stand Ch. 0/8 K.M. to 3/827 K.M.	16,00,00,000	2484/28.12	4,80,00,000	11,20,00,00	1,42,10,960	3,37,89,040	On-Going Date of completion as per agreement is 22.06.23	Shifting of Electric line:- Work completed. Tree felling: Total tree felling required 93 Nos. (Non-forest area 32 Nos & Forest area 61 Nos) Tree felling 32 nos (29 nos in Govt. land & 3 Nos in Pvt. land). Felling permission for 32 Nos of trees has been accorded vide D.F.O., Keonjhar letter No. 3215 dt. 04.04.2023. The estimate for working cost of Rs. 1,60,177/- has been received from OFDC, Keonjhar vide letter No. 1617 dt. 03.07.2023 & deposited with D.M., OFDC on dt. 18.07.2023. 29 Nos tree felling completed. Forest Diversion - 0.896 HA - Tree felling - 61 (59+2) Nos Diversion Proposal approved vide order No. 209 dt. 01.11.2023 of the D.F.O., Keonjhar. The DM, OFDC has been requested to provide felling estimate for 59 Nos of tree & plantation estimate for 118 Nos of trees vide S.E., Keonjhar letter No. 9392 dt. 02.11.2023. Tree felling estimate for Rs. 3,24,805/- has been received vide letter No. 771 dt. 16.11.2023 of D.M., OFDC, Keonjhar. Rs. 3,24,805/- has been deposited with D.M. OFDC vide S.E. Keonjhar letter No. 9977 dt. 21.11.2023. Felling permission 2 nos of trees has been accorded vide letter No. 13253 dt. 21.11.2023 of the DFO, Keonjhar. DM, OFDC has been requested to provide estimate for felling & plantation of trees vide S.E., Keonjhar letter No. 10003 dt. 22.11.2023. 58 nos tree felling completed out of 61 nos.
14	EE R& B Keonjhar	Improvement of KIDCO road Palaspanga to Bamebari via Jagadala Dam (Improvement to Palaspanga- Bamebari Road (ODR) to 4 lane from Ch. 22/015 KM to 27/635 KM)	69,53,45,000	2288/31.05.		69,53,45,00			On-Going	Land Acquisition - Private land - 14.774 Ac. In villages Kundaposi, Balada, Badakalimati, Dubuna under Barbil Tahasil Status -Online proposal reuploaded & recommunicated to L.A.O., Keonjhar vide S.E Keonjhar letter No. 5445 dt. 13.07.2023 & compliance submitted vide S.E. Keonjhar letter No. 6071 dt. 31.07.2023. Gram Sabhas in village Balada, Kundaposi, Badakalimati, Dubuna were held on 21st, 22nd, 23rd & 24th Nov-2023 respectively. Electric shifting - The Executive Engineer, TPNODL, JED Joda has been requested to provide estimate vide SDO, G.E (R&B) Sub-Division letter No. 371 dt. 12.12.2022. Tree felling - (66 Nos) Non-forest area - Felling permission for 66 nos of tree has been accorded by the DFO, Keonjhar vide letter No. 10883 dt. 07.10.2023. An amount of Rs. 5,79,581/- towards tree felling & has been deposited with D.M., OFDC, Keonjhar on dt. 17.10.2023 vide S.E., Keonjhar letter No. 8843 dt. 17.10.2023. Tree felling 66 nos completed.
15	EE R& B Keonjhar	Widdening and strengthening of Nudurpada- Kaliahata road from 32/00 to 40/00 KM	23,80,30,000	3101/29.08.		23,80,30,00			On-Going	Gram Sabha conducted in village Tigiria, Kaliahata, Sarupat, Patkilpur on 26th & Rangamatia on 27th September 2022. Working permission for upgradation of Kutcha forest road constructed prior to 25.10.1980 to pucca road by black topping has been accorded vide order No. 238 dt. 22.07.2023 of the D.F.O., Keonjhar.

16	EE R&B Ghatagoan	Impvt. of Sailong- Brahmanipal Khaliamenta road from 0/000 K.M. To 14/800 K.M.	20,49,77,000.00	2168/22.11 .21	6,14,93,100.00	14,34,83,90 000.00	1,48,76,981.04	04,66,16,119. 000	On-Going Date of completion as per agreement is 07.09.23	
17	EE R&B Ghatagoan	Impvt. of Mareigaon Chhak to Soso via Dhenka road from 0/000 K.M. To 14/000 K.M.	22,82,71,000.00	2168/22.11 .21	6,84,81,300.00	15,97,89,70 000.00	1,43,53,442.05	05,41,27,858. 000	On-Going Date of completion as per agreement is 07.10.23	
18	EE R&B Ghatagoan	Impvt. of Harichandanpur to Daitari road from 1/000 K.M. To 16/000 K.M.	34,10,00,000.00	2168/22.11 .21	10,23,00,000.00	023,87,00,00 000.00	1,33,20,837.08	08,89,79,163. 000	On-Going Date of completion as per agreement is 05.11.23	The forest diversion proposal of the Range officer, Deogaon has been accorded vide DFO, wild life Anandapur
19	EE R&B Keonjhar	Strengthening to Rangadihi-Phuljhar- Balabhadrapur-Jagadala Dam Road from Ch. 5/384 km to Ch. 17/420 km in the district of Keonjhar under DMF for the year 2022-24	11,17,82,000.00	4359/26.1 2.22		11,17,82,00 0.00			Not Started	
20	EE RWD-II Keonjhar	Const. of Bridge over "Baitarani" at 2.80 K.M. on Fulkanlei- Indupur Road	19,99,70,000.00	1633/26.11 .18, 1952/ 16.11.20		3,00,000.00	19,96,70,00 0.00		Not Started	Tender under process
21	EE RWD-II Keonjhar	Const. of HL Bridge over river "Baitarani" at 4.10 K.M. on Urti-Sarei road	17,34,97,000.00	1633/ 26.11.18, 003306/14.09 .22		16,98,652.00	17,17,98,34 8.00		Not Started	

21	EE RWD-II Keonjhar	Impvt. of road from Rugudi to Kalmang	11,88,96,000.00	2028/ 25.11.20	3,57,68,800.00	8,31,27,200.00	89,59,480.00	2,68,09,320.00	On-Going	Out of 5.00km (CC Pavement) only CC Pavement - 1.150km completed
22	EE RWD-II Keonjhar	Impvt. of road from Kalmang (Dist. Boundary) to Joribahal	17,98,68,000.00	2028/ 25.11.20	1,10,000.00	17,97,58,000.00		1,10,000.00	On-Going	Tender Under sub-judice WPC no- 28991 / 2021
23	EE RWD-II Keonjhar	Improvement of Gopinathpur to Kodipasa road under DMF in Banspal Block in the district of Keonjhar for the year 2021-22.	16,43,24,000.00	4365/26. 12.22		16,43,24,000.00		-	Not Started	Due to new SOR- 2022 , the revised estimate (more than Rs.10.00 crore) sbmitted to C.E Roads for revised T.S at C.E, Road ,R.W(O),BBSR as per the letter no 2568 dtd 22.08.2023 of CEO, DMF, Keonjhar
24	EE RWD-II Keonjhar	Improvement of Lasarda Karrow bridge to Tanto Via- Lotoani road under DMF in the district of Keonjhar for the year 2022-23. (Start from Karrow Bridge point of lasarda village, passes through the village Lotpani and & ends at NH-520 at Tanto village from Ch.0/000 KM to 6/860 KM.	20,15,92,000.00	320/ 31.01.23		20,15,92,000.00			Not Started	Due to new SOR- 2022 , the revised estimate (more than Rs.10.00 crore) sbmitted to C.E Roads for revised T.S at C.E, Road ,R.W(O),BBSR as per the letter no 2568 dtd 22.08.2023 of CEO, DMF, Keonjhar
25	EE RWD-II Keonjhar	Improvement of Juruli to Bichhakundi Via Khandabandha road in the district of Keonjhar under DMF for the year 2022-23. (Start from Joda-Bamebari-Palaspanga Express way of village Jalahari, passes through the village Khandbandh & ends at village Bichhakundi from Ch.0/000 KM to 8/710 KM.	15,88,94,000.00	320/ 31.01.23		15,88,94,000.00			Not Started	Due to new SOR- 2022 , the revised estimate (more than Rs.10.00 crore) sbmitted to C.E Roads for revised T.S at C.E, Road ,R.W(O),BBSR as per the letter no 2568 dtd 22.08.2023 of CEO, DMF, Keonjhar

Sl No.	Name of the Department/ Executive Agency	Name of the Project	Sanctioned Amount(Rs.)	Sanction Order with date	Released Amount	Balance amount to be released	UC Submitted	UC to be submitted	Status	Hinderances
26	DFO,Keonjhar	Development of Community Centre Facility at Kanjipani, Keonjhar.	6,23,74,000.00	136/10.0 0 1.23	0	6,23,74,000.00			Not Started	
27	DFO Anandpur	Impvt. Of Pancham chhak to Naradangipetha Forest road from 0/00 K.M. to 16/00 K.M	2,60,15,099.00	849/18.0 6.19 2034/09. 11.21	2,10,00,000.00	50,15,09900	2,08,00,000.00	2,00,000	On-Going	