

PROCEEDING OF EXECUTIVE COMMITTEE MEETING HELD ON 10.01.2024 AT 07:00 PM IN CONFERENCE HALL OF ZILLA PARISHAD, KEONJHAR

An Executive committee meeting was held on 10th January 2024 at 07:00 PM presided by the Chairmanship of Collector cum Chairman, DMF Keonjhar to discuss the status of GP level libraries and Community centres, and major infrastructure projects coming under RWD/ R&B division.

The following officials attended the meeting:

- CDO-cum-EO, Zilla Parishad-cum-CEO, DMF (Keonjhar)
- Superintending Engineer (S.E), R&B (Keonjhar and Ghatagaon division)
- Superintending Engineer (S.E), RWD (I, II and Anandpur division)
- DFO, (Keonjhar and Anandapur division)
- LAO, Keonjhar
- Members of PMU DMF, Keonjhar

Following the formal introduction by all the attendees in the meeting, the Chair requested the presentation of the status of the significant infrastructure projects of the departments of RWD and R&B division. The members of PMU DMF elaborated the status of Major Infrastructure projects, GP level libraries and Community centres.

The deliberations and directions are as outlined below:

1. Abstract of gram sabha/ UC/ Completion Certificate

Deliberations:

- In the outset, the members of PMU DMF briefly presented about the abstract of gram sabha, utilization certificate (UC), and completion certificate. Consequently, the Chair requested a justification for the discrepancies in the numbers provided.

Directions:

- The Chair issued instructions to the S.E (Superintending Engineer) of respective departments to verify and provide the updated status of the infrastructure projects. The SEs were asked to ensure that all relevant infrastructure projects are accounted for, and their status were shared with the attendees.
- In addition to the above, the chair advised the SE's of respective departments to submit the pending Utilization and Completion certificate to DMF office at the earliest.



2. R&B Keonjhar, Division

Deliberations:

- After brief presentation by the members of PMU DMF, SE, R&B, Keonjhar elaborated that the below projects are delayed:
 1. Bamebari to Ranasala Ghat via Joda from 4/800 Km. to 17/800 Km. of Joda - Bamebari Express way No. II. (1305 days delayed)
 2. Rangdihi-phuljhar-balabhadrapur-jagdaldadam road (18 to 28 km) (1915 days delayed)
 3. Bileipada-nuamundi via Murgamahadev road, 15 km (1670 days delayed)

Directions:

- The chair directed SE, R&B, Keonjhar to expedite the activities and complete the work at the earliest.

3. R&B Ghatagaon, Division

Deliberations:

- The SE, R&B, Ghatagaon elaborated that for more than 5 crore projects, there is delay for the 04 projects mentioned below, with respect to the agreement of completion.
 1. Improvement of Sailong Brahmanipal khaliamenta.
 2. Marelgaon chowk to Soso via Dhenka road.
 3. Harichandanpur to Daitari Road.
 4. Improvement Daitary to Brahmanipal road.

Directions:

- The chair directed SE, R&B, Ghatagon to provide the status of project to PMU-DMF and expedite the activities to complete the work at the earliest.

4. R&W Division (I & II Keonjhar):

Deliberations:

- The members of PMU DMF briefly explained in front of the Chair that for the project, construction of road from Tikarpada to Kudaghara and Improvement of road from Machhakandana Nallah to Kadagarh via Dhatika are delayed which are taken up by RWD-I.
- Further members of PMU-DMF explained about the status of the project Construction of road from Dubuna to Pidhapokhari road which is 1580 days delayed and Rugudi to kalmanga road which is 695 days delayed and are more than 5 crores which are taken up by RWD-II.

Directions:

- The Chair instructed SE,RWD (I & II) to provide the status of project to PMU-DMF and to expedite the projects for completion at the earliest.



5. R&W Division Anandapur:

Deliberations:

- After brief presentation by members of PMU DMF about the ongoing/not started projects under RWD, Anandpur for the more than 5 crore projects.
 1. Improvement Of road from Khajuria Pancham to Dangadhar is not started.
 2. Const. of road & drainage works of Adarsha village Jhanjhana is ongoing.
 3. Const. of Dimiria to Jambhara via Dhaipokhari road from 0/000 km to 4/500 km is not started.

Directions:

- The chair instructed SE RWD, Anandpur to start the not started projects and to expedite the ongoing projects towards completion at the earliest.

6. GP level libraries and Community centres.

Deliberations:

- The members of PMU DMF briefly presented the status of GP level libraries and community centres about estimate received and the sites which are already been surveyed by R&B department.

Directions:

1. The Chair specified that the GP libraries and community centres will fall under the purview of the respective departments as mentioned in Annexure-2.
2. The Chair further instructed R&B and RWD departments to submit the estimates by 15th of February 2024.

7. Major Highlighted Hindrances of the infrastructure projects:

Deliberations:

- After brief presentation by the members of PMU DMF, elaborated that the projects which are delayed due to hinderances. (As mentioned in Annexure: 3)


Directions:

- The Chair instructed LAO, Keonjhar to expedite the work related to land acquisition and discussed the interdepartmental issues related to tree felling, forest diversion with DFO, (Keonjhar and Anandapur division). Further he instructed all the respective departments to coordinate in terms of inter-departmentary actions on Land Acquisition, Tree felling, and Forest diversion as mentioned in the hinderance list (Annexure: 3).



- At the end, the Chair reiterated the above points in front of all the attendees to expedite the activities towards completion of the projects and instructed the members of PMU, DMF to follow up with respective departments.

The meeting ended with a vote of thanks to the chair.


Collector-cum-Chairman
DMF, Keonjhar

Memo No. 351

Dt. 25/01/2024

Copy forwarded to S. E R&B, Keonjhar/Ghatagaon for information and necessary action.


Chief Executive Officer
DMF, Keonjhar

Memo No. 352

Dt. 25/01/2024

Copy forwarded to RWD-1,2 & Anandapur for information and necessary action.


Chief Executive Officer
DMF, Keonjhar

Memo No. 353

Dt. 25/01/2024

Copy forwarded to DFO, Keonjhar and Anandapur division for information and necessary action.


Chief Executive Officer
DMF, Keonjhar

Memo No. 354















Dt. 25/01/2024

Copy forwarded to LAO, Keonjhar for information and necessary action.


Chief Executive Officer
DMF, Keonjhar



Attendance Sheet
Executive committee Meeting

Date: 10.01.2024		Time: 05.00 pm		Venue: Zilla Parishad Conference Hall	
Sr. No.	Name	Designation	Mobile Number	Signature	
1	Shri Ashish Thakare, I.A.S.	Collector & District Magistrate cum Chairman DMF, Keonjhar			
2	Sri Bishnu Prasad Acharya, OAS(S)	PD DRDA cum CEO, DMF, Keonjhar			
3	Ranchari Kr Baroi	SERVICES Anandapur	9437330854		
4	Harekrishna Panda	EE RD Ghatagaon	9437746566		
6	Pratap Chandra Behera	EE RWS Keonjhar	9778102550		
7	Dhananjay Murmu	AEE, RWS Champion	8280408222		
8	Bhanu Ku Sethi	AEE RWS Anandapur	8280408223		
9	S.N. Panigrahi	AEE RWS Ghatagaon	8280408224 98880		
10	Ashok Kumar Majhi	E.E RW Division-II, Keonjhar	9437255362		
11	Sanoj Kumar Majhi	PM GEP	9937073945		
12	Gyana Prakash Kar	AM JSW Ltd.	9937887579		
13	Biswaja K Das	AVP JSW Steel	9583004000		
14	Vineet PANDY	MANAGER JSPL	9737448879		
15	Suresh K. Behera	Essar	9853277981		
16	Titendra Behera	SDO (Retd) TPNODL, KTR	9438906401		
17	Sarbeswar Sahoo	Estimator cum TPNODL, KTR	9937450040		

Attendance Sheet

Executive committee Meeting

Date: 10.01.2024

Time: 05.00 pm

Venue: Zilla Parishad
Conference Hall

Sr. No.	Name	Designation	Mobile Number	Signature
18	Jit Vikram Singh	TL-KCU PNODL	7990330147	
19	K.K. Beker	S.E., Kanapur Cand. Div-11 Rimniti	9437242778	
20	Dinesh Naidu	MGR LAT Keonjhar, WSP-3	7868009600	
21	Masud Alam.	LST	9348134566	
22	K. Balasundaram	Const. Manager LCC - Keonjhar-WSP-II	9677330031	
23	P. Karmakar	Const. Manager LAT-II	9933453744	
24	K. Sathesekumar.	LST	9500608806	
25	P. Elangovan.	AGM NCC Ltd	9884907540	
26	Parthasarathi Mahapatra	P ? NCC Ltd	9692087263	
27	S. GIRIDHARAN	LAT-D WSP -PROJECT MANAGER	9875223647	
28	A. Thamilarasi	PM - KJ 3 LAT Const. Sub	9790982502	
29	Anila Nair	LAO (General)	8249459658	 10/01/2024
30	Binod Behari Das.	S.E., RW Division-1 Keonjhar	9437629261	 10/1/2024
31	Sarat Kumar Rout	S.E. RW D Anandapur.	7437255360	 10/01/24

GP Level libraries and Community centres				
Sr. No.	Block Name	R&B division	Number of GPs	Responsible authorities <i>(Directed by the chair)</i>
1	BANSPAL	Keonjhar	21	RD 2 Keonjhar
2	CHAMPUA		22	R&B Keonjhar
3	JHUMPURA		22	R&B Keonjhar
4	JODA		19	RD 2 Keonjhar
5	KEONJHAR SADAR		25	RD 1 keonjhar
6	SAHARPADA		20	RD 1 keonjhar
7	TELKOI		22	RD 2 Keonjhar
8	ANANDAPUR	Ghatagaon	18	R&B Ghatagaon and RD Anandapur @50%
9	GHASIPURA		25	R&B Ghatagaon and RD Anandapur @50%
10	GHATAGAON		27	R&B Ghatagaon: 5 GPs and RD 1 keonjhar: 22 Gps
11	HARICHANDANPUR		25	R&B Ghatagaon and RD Anandapur @50%
12	HATADHI		31	GPs adjacent to PWD road from Anandpur to Hatadhi: R&B Ghatagaon; and rest of the GPs: RD Anandapur
13	PATNA		20	R&B Ghatagaon: 14 GPs and RD 1 Keonjhar: 6 GPs
	Total		297	